

6-Week Look-Ahead Schedule (06/17/2026 – 07/29/2026)

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
03/25/2026	RPL10	GSIDFN13	L2 – Infrastructure	50%	0%	PAST DUE
03/25/2026	RPL10	GSIDFN23	L2 – Infrastructure	50%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN13	L2 – Infrastructure	100%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN23	L2 – Infrastructure	100%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN13	L2 – Infrastructure	Final Checklist	0%	PAST DUE
03/27/2026	RPL10	GSIDFN23	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/03/2026	RPL10	GSIDFNE1	L2 – Infrastructure	50%	0%	PAST DUE
04/06/2026	RPL10	GSIDFNE1	L2 – Infrastructure	100%	0%	PAST DUE
04/06/2026	RPL10	GSIDFNE1	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/08/2026	RPL10	10GSEF1	L2 – Infrastructure	100%	50%	PAST DUE
04/08/2026	RPL10	10GSEF2	L2 – Infrastructure	100%	50%	PAST DUE
04/08/2026	RPL10	10GSEF1	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/08/2026	RPL10	10GSEF2	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/09/2026	RPL10	GSIDFNX13	L5 – Punchlist	50%	0%	PAST DUE
04/10/2026	RPL10	GSIDFNX13	L5 – Punchlist	100%	0%	PAST DUE
04/10/2026	RPL10	GSIDFNX13	L5 – Punchlist	Final Checklist	0%	PAST DUE
04/20/2026	RPL10	GSIDFNE1	L5 – Punchlist	50%	0%	PAST DUE
04/20/2026	RPL10	GSIDFNE1	L5 – Punchlist	Final Checklist	0%	PAST DUE
04/21/2026	RPL10	GSIDFNE1	L5 – Punchlist	100%	0%	PAST DUE
04/22/2026	RPL10	GSIDFNX11	L2 – Infrastructure	50%	0%	PAST DUE
04/22/2026	RPL10	GSIDFNX11	L5 – Punchlist	50%	0%	PAST DUE
04/22/2026	RPL10	GSIDFNX12	L2 – Infrastructure	50%	0%	PAST DUE
04/22/2026	RPL10	GSIDFNX12	L5 – Punchlist	50%	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
04/22/2026	RPL10	GSIDFNX13	L2 – Infrastructure	50%	0%	PAST DUE
04/23/2026	RPL10	GSIDFNX11	L5 – Punchlist	100%	0%	PAST DUE
04/23/2026	RPL10	GSIDFNX12	L5 – Punchlist	100%	0%	PAST DUE
04/23/2026	RPL10	GSIDFNX11	L5 – Punchlist	Final Checklist	0%	PAST DUE
04/23/2026	RPL10	GSIDFNX12	L5 – Punchlist	Final Checklist	0%	PAST DUE
04/24/2026	RPL10	GSIDFNX11	L2 – Infrastructure	100%	0%	PAST DUE
04/24/2026	RPL10	GSIDFNX12	L2 – Infrastructure	100%	0%	PAST DUE
04/24/2026	RPL10	GSIDFNX13	L2 – Infrastructure	100%	0%	PAST DUE
04/24/2026	RPL10	GSIDFNX11	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/24/2026	RPL10	GSIDFNX12	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/24/2026	RPL10	GSIDFNX13	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/30/2026	RPL10	10CMDF1	L2 – Infrastructure	100%	50%	PAST DUE
04/30/2026	RPL10	10CMDF2	L2 – Infrastructure	100%	50%	PAST DUE
04/30/2026	RPL10	10CMDF1	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/30/2026	RPL10	10CMDF2	L2 – Infrastructure	Final Checklist	50%	PAST DUE
05/04/2026	RPL10	10CMDF1	L3 – ISP	50%	0%	PAST DUE
05/04/2026	RPL10	10CMDF2	L3 – ISP	50%	0%	PAST DUE
05/06/2026	RPL10	10CMDF1	L3 – ISP	100%	0%	PAST DUE
05/06/2026	RPL10	10GSMDF1	L2 – Infrastructure	100%	50%	PAST DUE
05/06/2026	RPL10	10GSMDF2	L2 – Infrastructure	100%	50%	PAST DUE
05/06/2026	RPL10	GSIDFN31	L2 – Infrastructure	50%	0%	PAST DUE
05/06/2026	RPL10	GSIDFN33	L2 – Infrastructure	50%	0%	PAST DUE
05/06/2026	RPL10	GSIDFN41	L2 – Infrastructure	50%	0%	PAST DUE
05/06/2026	RPL10	GSIDFN43	L2 – Infrastructure	50%	0%	PAST DUE
05/06/2026	RPL10	GSIDFNX01	L2 – Infrastructure	50%	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
05/06/2026	RPL10	GSIDFNX02	L2 – Infrastructure	50%	0%	PAST DUE
05/06/2026	RPL10	GSIDFNX06	L2 – Infrastructure	50%	0%	PAST DUE
05/06/2026	RPL10	GSIDFNX07	L2 – Infrastructure	50%	0%	PAST DUE
05/06/2026	RPL10	10CMDf1	L3 – ISP	Final Checklist	0%	PAST DUE
05/06/2026	RPL10	10GSMDf1	L2 – Infrastructure	Final Checklist	50%	PAST DUE
05/06/2026	RPL10	10GSMDf2	L2 – Infrastructure	Final Checklist	50%	PAST DUE
05/07/2026	RPL10	10CMDf2	L3 – ISP	100%	0%	PAST DUE
05/07/2026	RPL10	10CMDf2	L3 – ISP	Final Checklist	0%	PAST DUE
05/08/2026	RPL10	GSIDFN31	L2 – Infrastructure	100%	0%	PAST DUE
05/08/2026	RPL10	GSIDFN33	L2 – Infrastructure	100%	0%	PAST DUE
05/08/2026	RPL10	GSIDFN41	L2 – Infrastructure	100%	0%	PAST DUE
05/08/2026	RPL10	GSIDFN43	L2 – Infrastructure	100%	0%	PAST DUE
05/08/2026	RPL10	GSIDFNX01	L2 – Infrastructure	100%	0%	PAST DUE
05/08/2026	RPL10	GSIDFNX02	L2 – Infrastructure	100%	0%	PAST DUE
05/08/2026	RPL10	GSIDFNX06	L2 – Infrastructure	100%	0%	PAST DUE
05/08/2026	RPL10	GSIDFNX07	L2 – Infrastructure	100%	0%	PAST DUE
05/08/2026	RPL10	GSIDFN31	L2 – Infrastructure	Final Checklist	0%	PAST DUE
05/08/2026	RPL10	GSIDFN33	L2 – Infrastructure	Final Checklist	0%	PAST DUE
05/08/2026	RPL10	GSIDFN41	L2 – Infrastructure	Final Checklist	0%	PAST DUE
05/08/2026	RPL10	GSIDFN43	L2 – Infrastructure	Final Checklist	0%	PAST DUE
05/08/2026	RPL10	GSIDFNX01	L2 – Infrastructure	Final Checklist	0%	PAST DUE
05/08/2026	RPL10	GSIDFNX02	L2 – Infrastructure	Final Checklist	0%	PAST DUE
05/08/2026	RPL10	GSIDFNX06	L2 – Infrastructure	Final Checklist	0%	PAST DUE
05/08/2026	RPL10	GSIDFNX07	L2 – Infrastructure	Final Checklist	0%	PAST DUE
05/25/2026	RPL10	GSIDFNX01	L5 – Punchlist	50%	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
05/25/2026	RPL10	GSIDFNX02	L5 – Punchlist	50%	0%	PAST DUE
05/25/2026	RPL10	GSIDFNX01	L5 – Punchlist	Final Checklist	0%	PAST DUE
05/25/2026	RPL10	GSIDFNX02	L5 – Punchlist	Final Checklist	0%	PAST DUE
05/26/2026	RPL10	GSIDFNX01	L5 – Punchlist	100%	0%	PAST DUE
05/26/2026	RPL10	GSIDFNX02	L5 – Punchlist	100%	0%	PAST DUE
05/28/2026	RPL10	10GSEF1	L3 – OSP	50%	0%	PAST DUE
05/28/2026	RPL10	10GSEF2	L3 – OSP	50%	0%	PAST DUE
05/28/2026	RPL10	10GS MDF1	L3 – ISP	50%	0%	PAST DUE
05/28/2026	RPL10	10GS MDF2	L3 – ISP	50%	0%	PAST DUE
05/29/2026	RPL10	10GSEF1	L3 – OSP	100%	0%	PAST DUE
05/29/2026	RPL10	10GSEF2	L3 – OSP	100%	0%	PAST DUE
05/29/2026	RPL10	10GS MDF1	L3 – ISP	100%	0%	PAST DUE
05/29/2026	RPL10	10GS MDF2	L3 – ISP	100%	0%	PAST DUE
05/29/2026	RPL10	GSIDFN13	L3 – OSP	50%	0%	PAST DUE
05/29/2026	RPL10	GSIDFN23	L3 – OSP	50%	0%	PAST DUE
05/29/2026	RPL10	GSIDFNX01	L3 – OSP	50%	0%	PAST DUE
05/29/2026	RPL10	GSIDFNX02	L3 – OSP	50%	0%	PAST DUE
05/29/2026	RPL10	GSIDFNX06	L3 – OSP	50%	0%	PAST DUE
05/29/2026	RPL10	GSIDFNX07	L3 – OSP	50%	0%	PAST DUE
05/29/2026	RPL10	10GSEF1	L3 – OSP	Final Checklist	0%	PAST DUE
05/29/2026	RPL10	10GSEF2	L3 – OSP	Final Checklist	0%	PAST DUE
05/29/2026	RPL10	10GS MDF1	L3 – ISP	Final Checklist	0%	PAST DUE
05/29/2026	RPL10	10GS MDF2	L3 – ISP	Final Checklist	0%	PAST DUE
05/30/2026	RPL10	10CMDF1	L3 – OSP	50%	0%	PAST DUE
05/30/2026	RPL10	10CMDF2	L3 – OSP	50%	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
05/30/2026	RPL10	GSIDFN31	L3 – OSP	25%	0%	PAST DUE
05/30/2026	RPL10	GSIDFN33	L3 – OSP	25%	0%	PAST DUE
05/30/2026	RPL10	GSIDFN41	L3 – OSP	25%	0%	PAST DUE
05/30/2026	RPL10	GSIDFN43	L3 – OSP	25%	0%	PAST DUE
05/30/2026	RPL10	GSIDFNE1	L3 – OSP	50%	0%	PAST DUE
05/30/2026	RPL10	GSIDFNX13	L3 – OSP	50%	0%	PAST DUE
06/01/2026	RPL10	10CMD1	L3 – OSP	100%	0%	PAST DUE
06/01/2026	RPL10	GSIDFN13	L3 – OSP	100%	0%	PAST DUE
06/01/2026	RPL10	GSIDFN23	L3 – OSP	100%	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX01	L3 – OSP	100%	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX02	L3 – OSP	100%	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX06	L3 – OSP	100%	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX07	L3 – OSP	100%	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX11	L3 – OSP	25%	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX12	L3 – OSP	25%	0%	PAST DUE
06/01/2026	RPL10	10CMD1	L3 – OSP	Final Checklist	0%	PAST DUE
06/01/2026	RPL10	GSIDFN13	L3 – OSP	Final Checklist	0%	PAST DUE
06/01/2026	RPL10	GSIDFN23	L3 – OSP	Final Checklist	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX01	L3 – OSP	Final Checklist	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX02	L3 – OSP	Final Checklist	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX06	L3 – OSP	Final Checklist	0%	PAST DUE
06/01/2026	RPL10	GSIDFNX07	L3 – OSP	Final Checklist	0%	PAST DUE
06/02/2026	RPL10	10CMD2	L3 – OSP	100%	0%	PAST DUE
06/02/2026	RPL10	GSIDFN31	L3 – OSP	50%	0%	PAST DUE
06/02/2026	RPL10	GSIDFN33	L3 – OSP	50%	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
06/02/2026	RPL10	GSIDFN41	L3 – OSP	50%	0%	PAST DUE
06/02/2026	RPL10	GSIDFN43	L3 – OSP	50%	0%	PAST DUE
06/02/2026	RPL10	GSIDFNE1	L3 – OSP	100%	0%	PAST DUE
06/02/2026	RPL10	GSIDFNX13	L3 – OSP	100%	0%	PAST DUE
06/02/2026	RPL10	10CMDf2	L3 – OSP	Final Checklist	0%	PAST DUE
06/02/2026	RPL10	GSIDFNE1	L3 – OSP	Final Checklist	0%	PAST DUE
06/02/2026	RPL10	GSIDFNX13	L3 – OSP	Final Checklist	0%	PAST DUE
06/03/2026	RPL10	GSIDFN13	L4 – Network	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFN23	L4 – Network	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFNX01	L3 – ISP	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFNX01	L4 – Network	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFNX02	L3 – ISP	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFNX02	L4 – Network	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFNX06	L3 – ISP	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFNX06	L4 – Network	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFNX07	L3 – ISP	50%	0%	PAST DUE
06/03/2026	RPL10	GSIDFNX07	L4 – Network	50%	0%	PAST DUE
06/04/2026	RPL10	GSIDFN13	L4 – Network	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFN23	L4 – Network	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNE1	L4 – Network	50%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX01	L3 – ISP	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX01	L4 – Network	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX02	L3 – ISP	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX02	L4 – Network	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX06	L3 – ISP	100%	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
06/04/2026	RPL10	GSIDFNX06	L4 – Network	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX07	L3 – ISP	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX07	L4 – Network	100%	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX13	L4 – Network	50%	0%	PAST DUE
06/04/2026	RPL10	GSIDFN13	L4 – Network	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFN23	L4 – Network	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX01	L3 – ISP	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX01	L4 – Network	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX02	L3 – ISP	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX02	L4 – Network	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX06	L3 – ISP	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX06	L4 – Network	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX07	L3 – ISP	Final Checklist	0%	PAST DUE
06/04/2026	RPL10	GSIDFNX07	L4 – Network	Final Checklist	0%	PAST DUE
06/05/2026	RPL10	10CMD1	L4 – Network	50%	0%	PAST DUE
06/05/2026	RPL10	GSIDFN31	L3 – OSP	75%	0%	PAST DUE
06/05/2026	RPL10	GSIDFN33	L3 – OSP	75%	0%	PAST DUE
06/05/2026	RPL10	GSIDFN41	L3 – OSP	75%	0%	PAST DUE
06/05/2026	RPL10	GSIDFN43	L3 – OSP	75%	0%	PAST DUE
06/05/2026	RPL10	GSIDFNE1	L4 – Network	100%	0%	PAST DUE
06/05/2026	RPL10	GSIDFNX11	L3 – OSP	50%	0%	PAST DUE
06/05/2026	RPL10	GSIDFNX12	L3 – OSP	50%	0%	PAST DUE
06/05/2026	RPL10	GSIDFNX13	L4 – Network	100%	0%	PAST DUE
06/05/2026	RPL10	GSIDFNE1	L4 – Network	Final Checklist	0%	PAST DUE
06/05/2026	RPL10	GSIDFNX13	L4 – Network	Final Checklist	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
06/06/2026	RPL10	10CMDf2	L4 – Network	50%	0%	PAST DUE
06/06/2026	RPL10	GSIDFN13	L3 – ISP	25%	0%	PAST DUE
06/06/2026	RPL10	GSIDFN23	L3 – ISP	25%	0%	PAST DUE
06/08/2026	RPL10	10CMDf1	L4 – Network	100%	0%	PAST DUE
06/08/2026	RPL10	GSIDFN31	L3 – OSP	100%	0%	PAST DUE
06/08/2026	RPL10	GSIDFN33	L3 – OSP	100%	0%	PAST DUE
06/08/2026	RPL10	GSIDFN41	L3 – OSP	100%	0%	PAST DUE
06/08/2026	RPL10	GSIDFN43	L3 – OSP	100%	0%	PAST DUE
06/08/2026	RPL10	GSIDFNE1	L3 – ISP	25%	0%	PAST DUE
06/08/2026	RPL10	GSIDFNX13	L3 – ISP	25%	0%	PAST DUE
06/08/2026	RPL10	10CMDf1	L4 – Network	Final Checklist	0%	PAST DUE
06/08/2026	RPL10	GSIDFN31	L3 – OSP	Final Checklist	0%	PAST DUE
06/08/2026	RPL10	GSIDFN33	L3 – OSP	Final Checklist	0%	PAST DUE
06/08/2026	RPL10	GSIDFN41	L3 – OSP	Final Checklist	0%	PAST DUE
06/08/2026	RPL10	GSIDFN43	L3 – OSP	Final Checklist	0%	PAST DUE
06/09/2026	RPL10	10CMDf2	L4 – Network	100%	0%	PAST DUE
06/09/2026	RPL10	GSIDFNX05	L5 – Punchlist	50%	0%	PAST DUE
06/09/2026	RPL10	GSIDFNX06	L5 – Punchlist	50%	0%	PAST DUE
06/09/2026	RPL10	GSIDFNX07	L5 – Punchlist	50%	0%	PAST DUE
06/09/2026	RPL6	6GSMDf2	L2 – Infrastructure	50%	0%	PAST DUE
06/09/2026	RPL10	10CMDf2	L4 – Network	Final Checklist	0%	PAST DUE
06/09/2026	RPL6	6GSMDf2	L2 – Infrastructure	Final Checklist	0%	PAST DUE
06/10/2026	RPL10	GSIDFN13	L3 – ISP	50%	0%	PAST DUE
06/10/2026	RPL10	GSIDFN23	L3 – ISP	50%	0%	PAST DUE
06/10/2026	RPL10	GSIDFN31	L4 – Network	50%	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
06/10/2026	RPL10	GSIDFN33	L4 – Network	50%	0%	PAST DUE
06/10/2026	RPL10	GSIDFN41	L4 – Network	50%	0%	PAST DUE
06/10/2026	RPL10	GSIDFN43	L4 – Network	50%	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX05	L5 – Punchlist	100%	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX06	L5 – Punchlist	100%	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX07	L5 – Punchlist	100%	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX11	L3 – OSP	75%	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX12	L3 – OSP	75%	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX13	L3 – ISP	50%	0%	PAST DUE
06/10/2026	RPL6	6GSEF1	L2 – Infrastructure	50%	0%	PAST DUE
06/10/2026	RPL6	6GSEF2	L2 – Infrastructure	50%	0%	PAST DUE
06/10/2026	RPL6	6GS MDF2	L2 – Infrastructure	100%	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX05	L5 – Punchlist	Final Checklist	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX06	L5 – Punchlist	Final Checklist	0%	PAST DUE
06/10/2026	RPL10	GSIDFNX07	L5 – Punchlist	Final Checklist	0%	PAST DUE
06/11/2026	RPL10	GSIDFN31	L4 – Network	100%	0%	PAST DUE
06/11/2026	RPL10	GSIDFN33	L4 – Network	100%	0%	PAST DUE
06/11/2026	RPL10	GSIDFN41	L4 – Network	100%	0%	PAST DUE
06/11/2026	RPL10	GSIDFN43	L4 – Network	100%	0%	PAST DUE
06/11/2026	RPL6	6GSEF1	L2 – Infrastructure	100%	0%	PAST DUE
06/11/2026	RPL6	6GSEF2	L2 – Infrastructure	100%	0%	PAST DUE
06/11/2026	RPL10	GSIDFN31	L4 – Network	Final Checklist	0%	PAST DUE
06/11/2026	RPL10	GSIDFN33	L4 – Network	Final Checklist	0%	PAST DUE
06/11/2026	RPL10	GSIDFN41	L4 – Network	Final Checklist	0%	PAST DUE
06/11/2026	RPL10	GSIDFN43	L4 – Network	Final Checklist	0%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
06/11/2026	RPL6	6GSEF1	L2 – Infrastructure	Final Checklist	0%	PAST DUE
06/11/2026	RPL6	6GSEF2	L2 – Infrastructure	Final Checklist	0%	PAST DUE
06/12/2026	RPL10	GSIDFNX05	L2 – Infrastructure	50%	0%	PAST DUE
06/13/2026	RPL10	GSIDFN31	L3 – ISP	25%	0%	PAST DUE
06/13/2026	RPL10	GSIDFN33	L3 – ISP	25%	0%	PAST DUE
06/13/2026	RPL10	GSIDFN41	L3 – ISP	25%	0%	PAST DUE
06/13/2026	RPL10	GSIDFN43	L3 – ISP	25%	0%	PAST DUE
06/13/2026	RPL10	GSIDFNE1	L3 – ISP	50%	0%	PAST DUE
06/13/2026	RPL10	GSIDFNX13	L3 – ISP	75%	0%	PAST DUE
06/13/2026	RPL10	RPL10 NS1 MP11/12 CFD6	L2 – Infrastructure	50%	0%	PAST DUE
06/15/2026	RPL10	GSIDFN13	L3 – ISP	75%	0%	PAST DUE
06/15/2026	RPL10	GSIDFN23	L3 – ISP	75%	0%	PAST DUE
06/15/2026	RPL10	GSIDFNX05	L2 – Infrastructure	100%	0%	PAST DUE
06/15/2026	RPL10	GSIDFNX11	L3 – OSP	100%	0%	PAST DUE
06/15/2026	RPL10	GSIDFNX12	L3 – OSP	100%	0%	PAST DUE
06/15/2026	RPL10	RPL10 NS1 MP11/12 CFD6	L2 – Infrastructure	100%	0%	PAST DUE
06/15/2026	RPL6	6GSMDF2	L3 – OSP	50%	0%	PAST DUE
06/15/2026	RPL10	GSIDFNX05	L2 – Infrastructure	Final Checklist	0%	PAST DUE
06/15/2026	RPL10	GSIDFNX11	L3 – OSP	Final Checklist	0%	PAST DUE
06/15/2026	RPL10	GSIDFNX12	L3 – OSP	Final Checklist	0%	PAST DUE
06/15/2026	RPL10	RPL10 NS1 MP11/12 CFD6	L2 – Infrastructure	Final Checklist	0%	PAST DUE
06/16/2026	RPL10	10EF1f	L2 – Infrastructure	100%	75%	PAST DUE
06/16/2026	RPL10	GSIDFNX13	L3 – ISP	100%	0%	PAST DUE
06/16/2026	RPL6	6GSMDF1	L2 – Infrastructure	50%	0%	PAST DUE
06/16/2026	RPL10	10EF1f	L2 – Infrastructure	Final Checklist	75%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
06/16/2026	RPL10	GSIDFNX13	L3 – ISP	Final Checklist	0%	PAST DUE
06/16/2026	RPL6	6GSMDf1	L2 – Infrastructure	Final Checklist	0%	PAST DUE
06/17/2026	RPL10	GSIDFN13	L3 – ISP	100%	0%	Upcoming
06/17/2026	RPL10	GSIDFN23	L3 – ISP	100%	0%	Upcoming
06/17/2026	RPL10	GSIDFN31	L3 – ISP	50%	0%	Upcoming
06/17/2026	RPL10	GSIDFN33	L3 – ISP	50%	0%	Upcoming
06/17/2026	RPL10	GSIDFN41	L3 – ISP	50%	0%	Upcoming
06/17/2026	RPL10	GSIDFN43	L3 – ISP	50%	0%	Upcoming
06/17/2026	RPL10	GSIDFNX11	L4 – Network	50%	0%	Upcoming
06/17/2026	RPL10	GSIDFNX11	L3 – ISP	50%	0%	Upcoming
06/17/2026	RPL10	GSIDFNX12	L4 – Network	50%	0%	Upcoming
06/17/2026	RPL6	6GSMDf1	L2 – Infrastructure	100%	0%	Upcoming
06/17/2026	RPL6	6GSMDf2	L3 – OSP	100%	0%	Upcoming
06/17/2026	RPL10	GSIDFN13	L3 – ISP	Final Checklist	0%	Upcoming
06/17/2026	RPL10	GSIDFN23	L3 – ISP	Final Checklist	0%	Upcoming
06/17/2026	RPL6	6GSMDf2	L3 – OSP	Final Checklist	0%	Upcoming
06/18/2026	RPL10	GSIDFNE1	L3 – ISP	75%	0%	Upcoming
06/18/2026	RPL10	GSIDFNX11	L4 – Network	100%	0%	Upcoming
06/18/2026	RPL10	GSIDFNX11	L3 – ISP	100%	0%	Upcoming
06/18/2026	RPL10	GSIDFNX12	L4 – Network	100%	0%	Upcoming
06/18/2026	RPL6	6GSMDf1	L3 – OSP	50%	0%	Upcoming
06/18/2026	RPL10	GSIDFNX11	L3 – ISP	Final Checklist	0%	Upcoming
06/18/2026	RPL10	GSIDFNX11	L4 – Network	Final Checklist	0%	Upcoming
06/18/2026	RPL10	GSIDFNX12	L4 – Network	Final Checklist	0%	Upcoming
06/19/2026	RPL10	GSIDFNX05	L3 – OSP	50%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
06/19/2026	RPL6	6GSMDf1	L3 – OSP	100%	0%	Upcoming
06/19/2026	RPL6	6GSMDf1	L3 – OSP	Final Checklist	0%	Upcoming
06/20/2026	RPL10	GSIDFNX12	L3 – ISP	25%	0%	Upcoming
06/22/2026	RPL10	GSIDFN31	L3 – ISP	75%	0%	Upcoming
06/22/2026	RPL10	GSIDFN33	L3 – ISP	75%	0%	Upcoming
06/22/2026	RPL10	GSIDFN41	L3 – ISP	75%	0%	Upcoming
06/22/2026	RPL10	GSIDFN43	L3 – ISP	75%	0%	Upcoming
06/22/2026	RPL10	GSIDFNX05	L3 – OSP	100%	0%	Upcoming
06/22/2026	RPL10	GSIDFNX05	L3 – OSP	Final Checklist	0%	Upcoming
06/23/2026	RPL10	GSIDFNE1	L3 – ISP	100%	0%	Upcoming
06/23/2026	RPL10	GSIDFNX12	L3 – ISP	50%	0%	Upcoming
06/23/2026	RPL10	GSIDFNE1	L3 – ISP	Final Checklist	0%	Upcoming
06/24/2026	RPL10	GSIDFN31	L3 – ISP	100%	0%	Upcoming
06/24/2026	RPL10	GSIDFN33	L3 – ISP	100%	0%	Upcoming
06/24/2026	RPL10	GSIDFN41	L3 – ISP	100%	0%	Upcoming
06/24/2026	RPL10	GSIDFN43	L3 – ISP	100%	0%	Upcoming
06/24/2026	RPL10	GSIDFNX05	L3 – ISP	50%	0%	Upcoming
06/24/2026	RPL10	GSIDFNX05	L4 – Network	50%	0%	Upcoming
06/24/2026	RPL10	GSIDFN31	L3 – ISP	Final Checklist	0%	Upcoming
06/24/2026	RPL10	GSIDFN33	L3 – ISP	Final Checklist	0%	Upcoming
06/24/2026	RPL10	GSIDFN41	L3 – ISP	Final Checklist	0%	Upcoming
06/24/2026	RPL10	GSIDFN43	L3 – ISP	Final Checklist	0%	Upcoming
06/25/2026	RPL10	GSIDFNX05	L3 – ISP	100%	0%	Upcoming
06/25/2026	RPL10	GSIDFNX05	L4 – Network	100%	0%	Upcoming
06/25/2026	RPL10	RPL10 NS1 MP09/10 CFD5	L2 – Infrastructure	50%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
06/25/2026	RPL10	GSIDFNX05	L3 – ISP	Final Checklist	0%	Upcoming
06/25/2026	RPL10	GSIDFNX05	L4 – Network	Final Checklist	0%	Upcoming
06/26/2026	RPL10	GSIDFNX12	L3 – ISP	75%	0%	Upcoming
06/26/2026	RPL10	RPL10 NS1 MP09/10 CFD5	L2 – Infrastructure	100%	0%	Upcoming
06/26/2026	RPL10	RPL10 NS1 MP09/10 CFD5	L2 – Infrastructure	Final Checklist	0%	Upcoming
06/29/2026	RPL10	GSIDFNX12	L3 – ISP	100%	0%	Upcoming
06/29/2026	RPL10	GSIDFNX12	L3 – ISP	Final Checklist	0%	Upcoming
07/01/2026	RPL10	GSIDFNX10	L5 – Punchlist	50%	0%	Upcoming
07/01/2026	RPL10	RPL10 NS1 MP11/12 CFD6	L4 – Network	25%	0%	Upcoming
07/02/2026	RPL10	GSIDFNX10	L5 – Punchlist	100%	0%	Upcoming
07/02/2026	RPL10	GSIDFNX10	L5 – Punchlist	Final Checklist	0%	Upcoming
07/04/2026	RPL10	GSIDFNX10	L2 – Infrastructure	50%	0%	Upcoming
07/07/2026	RPL10	GSIDFNX10	L2 – Infrastructure	100%	0%	Upcoming
07/07/2026	RPL10	GSIDFNX10	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/11/2026	RPL10	GSIDFN22	L3 – OSP	50%	0%	Upcoming
07/11/2026	RPL10	RPL10 NS1 MP05/06 CFD3	L2 – Infrastructure	50%	0%	Upcoming
07/11/2026	RPL10	RPL10 NS1 MP07/08 CFD4	L2 – Infrastructure	50%	0%	Upcoming
07/11/2026	RPL10	RPL10 NS2 MP19/20 CFD4	L2 – Infrastructure	50%	0%	Upcoming
07/11/2026	RPL10	RPL10 NS2 MP21/22 CFD5	L2 – Infrastructure	50%	0%	Upcoming
07/13/2026	RPL10	10EF1b	L2 – Infrastructure	50%	25%	Upcoming
07/13/2026	RPL10	GSIDFN12	L3 – OSP	50%	0%	Upcoming
07/13/2026	RPL10	GSIDFNX10	L3 – OSP	25%	0%	Upcoming
07/13/2026	RPL10	RPL10 NS1 MP05/06 CFD3	L2 – Infrastructure	100%	0%	Upcoming
07/13/2026	RPL10	RPL10 NS1 MP07/08 CFD4	L2 – Infrastructure	100%	0%	Upcoming
07/13/2026	RPL10	RPL10 NS2 MP19/20 CFD4	L2 – Infrastructure	100%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
07/13/2026	RPL10	RPL10 NS2 MP21/22 CFD5	L2 – Infrastructure	100%	0%	Upcoming
07/13/2026	RPL10	RPL10 NS1 MP05/06 CFD3	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/13/2026	RPL10	RPL10 NS1 MP07/08 CFD4	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/13/2026	RPL10	RPL10 NS2 MP19/20 CFD4	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/13/2026	RPL10	RPL10 NS2 MP21/22 CFD5	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/14/2026	RPL10	GSIDFN22	L3 – OSP	100%	0%	Upcoming
07/14/2026	RPL10	GSIDFN22	L3 – OSP	Final Checklist	0%	Upcoming
07/15/2026	RPL10	GSIDFN12	L3 – OSP	100%	0%	Upcoming
07/15/2026	RPL10	RPL10 NS1 MP11/12 CFD6	L4 – Network	50%	0%	Upcoming
07/15/2026	RPL10	GSIDFN12	L3 – OSP	Final Checklist	0%	Upcoming
07/16/2026	RPL10	GSIDFN22	L4 – Network	50%	0%	Upcoming
07/16/2026	RPL10	RPL10 NS1 MP03/04 CFD2	L2 – Infrastructure	50%	0%	Upcoming
07/17/2026	RPL10	GSIDFN22	L4 – Network	100%	0%	Upcoming
07/17/2026	RPL10	RPL10 NS1 MP03/04 CFD2	L2 – Infrastructure	100%	0%	Upcoming
07/17/2026	RPL10	GSIDFN22	L4 – Network	Final Checklist	0%	Upcoming
07/17/2026	RPL10	RPL10 NS1 MP03/04 CFD2	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/18/2026	RPL10	10EF2f	L2 – Infrastructure	25%	0%	Upcoming
07/18/2026	RPL10	GSIDFN12	L2 – Infrastructure	50%	0%	Upcoming
07/18/2026	RPL10	GSIDFN12	L4 – Network	50%	0%	Upcoming
07/18/2026	RPL10	GSIDFNX10	L3 – OSP	50%	0%	Upcoming
07/18/2026	RPL10	RPL10 NS2 MP23/24 CFD6	L2 – Infrastructure	50%	0%	Upcoming
07/20/2026	RPL10	GSIDFN12	L4 – Network	100%	0%	Upcoming
07/20/2026	RPL10	GSIDFN12	L3 – ISP	25%	0%	Upcoming
07/20/2026	RPL10	GSIDFN22	L2 – Infrastructure	50%	0%	Upcoming
07/20/2026	RPL10	GSIDFN22	L3 – ISP	25%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
07/20/2026	RPL10	RPL10 NS2 MP23/24 CFD6	L2 – Infrastructure	100%	0%	Upcoming
07/20/2026	RPL6	GSIDF6A2	L3 – ISP	25%	0%	Upcoming
07/20/2026	RPL6	GSIDF6A2	L3 – OSP	50%	0%	Upcoming
07/20/2026	RPL6	GSIDF6B2	L3 – ISP	25%	0%	Upcoming
07/20/2026	RPL6	GSIDF6B2	L3 – OSP	50%	0%	Upcoming
07/20/2026	RPL10	GSIDFN12	L4 – Network	Final Checklist	0%	Upcoming
07/20/2026	RPL10	RPL10 NS2 MP23/24 CFD6	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/21/2026	RPL10	GSIDFN12	L2 – Infrastructure	100%	0%	Upcoming
07/21/2026	RPL10	GSIDFN12	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/22/2026	RPL10	GSIDFN22	L2 – Infrastructure	100%	0%	Upcoming
07/22/2026	RPL10	RPL10 NS1 MP01/02 CFD1	L2 – Infrastructure	50%	0%	Upcoming
07/22/2026	RPL10	RPL10 NS2 MP17/18 CFD3	L2 – Infrastructure	50%	0%	Upcoming
07/22/2026	RPL6	GSIDF6A2	L3 – ISP	50%	0%	Upcoming
07/22/2026	RPL6	GSIDF6B2	L3 – ISP	50%	0%	Upcoming
07/22/2026	RPL10	GSIDFN22	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/23/2026	RPL10	GSIDFN22	L3 – ISP	50%	0%	Upcoming
07/23/2026	RPL10	GSIDFNX10	L3 – OSP	75%	0%	Upcoming
07/23/2026	RPL10	RPL10 NS1 MP01/02 CFD1	L2 – Infrastructure	100%	0%	Upcoming
07/23/2026	RPL10	RPL10 NS2 MP17/18 CFD3	L2 – Infrastructure	100%	0%	Upcoming
07/23/2026	RPL6	GSIDF6A2	L3 – OSP	100%	0%	Upcoming
07/23/2026	RPL6	GSIDF6B2	L3 – OSP	100%	0%	Upcoming
07/23/2026	RPL10	RPL10 NS1 MP01/02 CFD1	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/23/2026	RPL10	RPL10 NS2 MP17/18 CFD3	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/23/2026	RPL6	GSIDF6A2	L3 – OSP	Final Checklist	0%	Upcoming
07/23/2026	RPL6	GSIDF6B2	L3 – OSP	Final Checklist	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
07/24/2026	RPL10	10EF1b	L2 – Infrastructure	75%	25%	Upcoming
07/24/2026	RPL10	GSIDFN12	L3 – ISP	50%	0%	Upcoming
07/25/2026	RPL6	GSIDF6A2	L3 – ISP	75%	0%	Upcoming
07/25/2026	RPL6	GSIDF6B2	L3 – ISP	75%	0%	Upcoming
07/27/2026	RPL10	GSIDFN22	L3 – ISP	75%	0%	Upcoming
07/28/2026	RPL10	10EF2f	L2 – Infrastructure	50%	0%	Upcoming
07/28/2026	RPL10	GSIDFN12	L3 – ISP	75%	0%	Upcoming
07/28/2026	RPL10	GSIDFNX10	L3 – OSP	100%	0%	Upcoming
07/28/2026	RPL6	GSIDF6A2	L2 – Infrastructure	50%	0%	Upcoming
07/28/2026	RPL6	GSIDF6A2	L3 – ISP	100%	0%	Upcoming
07/28/2026	RPL6	GSIDF6B2	L2 – Infrastructure	50%	0%	Upcoming
07/28/2026	RPL6	GSIDF6B2	L3 – ISP	100%	0%	Upcoming
07/28/2026	RPL10	GSIDFNX10	L3 – OSP	Final Checklist	0%	Upcoming
07/28/2026	RPL6	GSIDF6A2	L3 – ISP	Final Checklist	0%	Upcoming
07/28/2026	RPL6	GSIDF6B2	L3 – ISP	Final Checklist	0%	Upcoming
07/29/2026	RPL10	GSIDFNX03	L2 – Infrastructure	50%	0%	Upcoming
07/29/2026	RPL10	GSIDFNX04	L2 – Infrastructure	50%	0%	Upcoming
07/29/2026	RPL6	GSIDF6A2	L2 – Infrastructure	100%	0%	Upcoming
07/29/2026	RPL6	GSIDF6B2	L2 – Infrastructure	100%	0%	Upcoming
07/29/2026	RPL6	GSIDF6A2	L2 – Infrastructure	Final Checklist	0%	Upcoming
07/29/2026	RPL6	GSIDF6B2	L2 – Infrastructure	Final Checklist	0%	Upcoming

First-of-Kind (FOK) Items

Needed By	Description	ACC Form #	Status
04/01/2026	L2 Infra GSEF1 OSE RPL10.GS.EF1.C1.00 Wall Mounting — No Cable Required	6003	PAST DUE
04/06/2026	L2 Infra GSMDF Special Condition: OSE Can (Mixed Mounting Surface) — No Cable Required	6068	PAST DUE
04/07/2026	L2 Infra GSEF1 Vertical Ladder Rack Installation	6107	PAST DUE
04/27/2026	L2 Infra IDFNX5 OSE Wall mounting No Cable Required	6074	PAST DUE
06/12/2026	L2 Infra CMDF1	9553	PAST DUE
06/12/2026	L2 Infra GSEF1	7651	PAST DUE
06/12/2026	L2 Infra GSMDF1	6068	PAST DUE
06/19/2026	L2 Infra 10EF1f	10365	Upcoming

Customer Milestones

Due Date	Area	Category	Status
06/23/2026	GSIDF13	FacNet Live	Upcoming
06/23/2026	GSIDF23	FacNet Live	Upcoming
06/23/2026	GSIDF12	FacNet Live	Upcoming
06/23/2026	GSIDF41	FacNet Live	Upcoming
06/23/2026	GSIDF31	FacNet Live	Upcoming
06/23/2026	GSIDF43	FacNet Live	Upcoming