

# Daily Log

search: "AP" · 7 entries · generated 2026-06-17 06:30

---

## **Wednesday, June 10, 2026**

**Timeon P.** · RPL10 · logged 2026-06-10 19:47

GSEF1:

OSE labels colored per path. Some OSE cans will have more than one path, clarity needed on label requirements.

One label per path?(IES)

Horizontal Ladder rack on the West wall needs a 24 inch triangle bracket, and needs to move to 8" from the wall.

(IES)

Dress all OSP cables to the respective OSE. (Mortenson/IES)

Concrete slabs need to be sanded and labeled with placards before splicing can start. (Mortenson)

Possibly paint the slab. (Mortenson)

GSEF2:

OSE labels colored per path. Some OSE cans will have more than one path, clarity needed on label requirements.

One label per path?(IES)

Dress all OSP cables to the respective OSE.(Mortenson/IES)

Concrete slabs need to be sanded and labeled with placards before splicing can start. (Mortenson)

Possibly paint the slab. (Mortenson)

CMDF1:

Awaiting 1 OC to complete rack bonding and grounding. Ordered and in transit (IES)

Concrete slabs need to be sanded and labeled before splicing can start. Possibly paint the slab. (Mortenson)

CMDF2:

Awaiting 1 OC to complete rack bonding and grounding. Ordered and in transit (IES)

Concrete slabs need to be sanded and labeled before splicing can start. Possibly paint the slab. (Mortenson)

GSMDF1:

2x Spill outs needed

Networking Constraints

Missing 10 devices for corpnet and 24 power cords (IBOS)

Waiting 110 of fact net devices and optics (IBOS)

FIM is not updated, Do not have a complete portmap for fiber or copper (ENS)

GSMDF2:

2x Spill outs needed

Networking Constraints

Missing 10 devices for corpnet and 24 power cords (IBOS)

Waiting 110 of fact net devices and optics (IBOS)

FIM is not updated, Do not have a complete portmap for fiber or copper (ENS)

## **Monday, June 01, 2026**

**Timeon P.** · GSEF2 · logged 2026-06-01 15:27

Extra vertical ladder rack under tier 2  
Overhead support missing for crossover runway.  
Missing caps on unistrut  
Tier 1 to tier 2 grounding and bonding missing

**Timeon P.** · CMD1/2 · logged 2026-06-01 15:20

Vertical ladder rack missing.  
Racks missing grounding and bonding  
Overhead ladder rack missing bonding  
Missing ground bar  
Unistrut caps missing

**Timeon P.** · GSEF1 · logged 2026-06-01 15:15

EF one is missing the overhead support for the crossover. Ladder rack on the west wall missing the grounding and bonding. we're also missing the unit strut caps. Ladder rack support on the west wall.  
Vertical ladder rack on west wall under tier 2 not needed  
Missing ground bar.  
Tier 1 to 2 grounding and bonding missing.

***Wednesday, May 27, 2026***

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-27 20:57

Qa Team meeting discussing Specifications, upcoming FOK, FOK specifics with photo information, and site walk preparations. Started L2 FOK for GSCMDF1. Completed Tiger Meeting going over GC handovers, cable tray system pathways, and bridges for cable pulling. Completed a site walk with our Supers and DPR. Took notes on all discussed and saved in Teams. Took site photos to complete GSCMDF FOK.

Notes from walk:

Qa GC MDF WALK

CABLE PATHWAY FOR NORTH WALL LOCATION

EPMS LOCATION?

FIBER WILL BE ON TOP OF TRANSITIONS

FOK CABLE SYSTEM PATHWAYS

FIRE ALARM MIDDLE LANE, NEED TO SHIFT AP TO MEET MIN DISTANCE EMI/SPEC

Mdf2, same issue with ap location next to fire alarm.

Extending ap piping to be way from alarm

Swap rack direction rfi CMDF?

NO ANSWER ON RFI YET. POTENTIAL ISSUE BEING CLOSE TO ELECTRICAL BOX

E 1

25% WHEN ROW 5 IS ANCHORED

NEED TO VERIFY ALL ROWS ARE EVEN AND MATCHING MEASUREMENTS BEFORE LAST 2 BOLTS ARE PLACED

Front o base 84 1/2, back to back 77 1/2

ENSURE ALL END CAPS ARE PLACED BEFORE STARTING TO PULL CABLE!

Place end caps while material is on ground.

EGsidf2 - fe needs to arrange Box for outside wap

Exterior cans are hung, need close out with qa

Get fok for external, send to chance

CMDF 2 - FACEPLATES FOR SOUTH WALL

CMDF1 - vertical ladder rack for south wall after cement sets

### ***Thursday, April 30, 2026***

**Timeon P.** · RPL10 GSEF 1/2, CMDF 1/2, IDFNX5 · logged 2026-04-30 18:37

Completed a field walk with the FE team through the GSEF's 1/2, CMDF 1/2, and IDFNX5.

Photos of the temporary 2 post rack in GSEF 1 for the temporary splices were taken. Temp splices of two 192 fibers in IDFNX5 were completed by Clear Core.

SFE Paul informed us that the horizontal ladder runway in both CMDF's will have to move away from their respective walls by approx. 5" to allow for adequate space for the fiber to be routed within the bend radius. The changes will be redlined after installation per Hargis. This will also allow for the horizontal crossovers to be installed with out the overhead support. As the CMDF's have been buildout to spec, the FE's are reviewing to see if this will be a change order.

### ***Tuesday, April 28, 2026***

**Timeon P.** · RPL10.CMDF 1/2 · logged 2026-04-30 12:03

Completed a pre-installation walkthrough of CMDF 1/2. Took measurements of the room and found one issue, that was documented (Issue #5174).