

# Daily Log

search: "BEFORE" · 4 entries · generated 2026-06-17 06:39

---

## **Wednesday, June 10, 2026**

**Timeon P.** · RPL10 · logged 2026-06-10 19:47

GSEF1:

OSE labels colored per path. Some OSE cans will have more than one path, clarity needed on label requirements.

One label per path?(IES)

Horizontal Ladder rack on the West wall needs a 24 inch triangle bracket, and needs to move to 8" from the wall.

(IES)

Dress all OSP cables to the respective OSE. (Mortenson/IES)

Concrete slabs need to be sanded and labeled with placards before splicing can start. (Mortenson)

Possibly paint the slab. (Mortenson)

GSEF2:

OSE labels colored per path. Some OSE cans will have more than one path, clarity needed on label requirements.

One label per path?(IES)

Dress all OSP cables to the respective OSE.(Mortenson/IES)

Concrete slabs need to be sanded and labeled with placards before splicing can start. (Mortenson)

Possibly paint the slab. (Mortenson)

CMDF1:

Awaiting 1 OC to complete rack bonding and grounding. Ordered and in transit (IES)

Concrete slabs need to be sanded and labeled before splicing can start. Possibly paint the slab. (Mortenson)

CMDF2:

Awaiting 1 OC to complete rack bonding and grounding. Ordered and in transit (IES)

Concrete slabs need to be sanded and labeled before splicing can start. Possibly paint the slab. (Mortenson)

GSMDF1:

2x Spill outs needed

Networking Constraints

Missing 10 devices for corpnet and 24 power cords (IBOS)

Waiting 110 of fact net devices and optics (IBOS)

FIM is not updated, Do not have a complete portmap for fiber or copper (ENS)

GSMDF2:

2x Spill outs needed

Networking Constraints

Missing 10 devices for corpnet and 24 power cords (IBOS)

Waiting 110 of fact net devices and optics (IBOS)

FIM is not updated, Do not have a complete portmap for fiber or copper (ENS)

## **Wednesday, May 27, 2026**

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-27 20:57

Qa Team meeting discussing Specifications, upcoming FOK, FOK specifics with photo information, and site walk preparations. Started L2 FOK for GSCMDF1. Completed Tiger Meeting going over GC handovers, cable tray system pathways, and bridges for cable pulling. Completed a site walk with our Supers and DPR. Took notes on all discussed and saved in Teams. Took site photos to complete GSCMDF FOK.

Notes from walk:

Qa GC MDF WALK

CABLE PATHWAY FOR NORTH WALL LOCATION

EPMS LOCATION?

FIBER WILL BE ON TOP OF TRANSITIONS

FOK CABLE SYSTEM PATHWAYS

FIRE ALARM MIDDLE LANE, NEED TO SHIFT AP TO MEET MIN DISTANCE EMI/SPEC

Mdf2, same issue with ap location next to fire alarm.

Extending ap piping to be way from alarm

Swap rack direction rfi CMDF?

NO ANSWER ON RFI YET. POTENTIAL ISSUE BEING CLOSE TO ELECTRICAL BOX

E 1

25% WHEN ROW 5 IS ANCHORED

NEED TO VERIFY ALL ROWS ARE EVEN AND MATCHING MEASUREMENTS BEFORE LAST 2 BOLTS ARE PLACED

Front o base 84 1/2, back to back 77 1/2

ENSURE ALL END CAPS ARE PLACED BEFORE STARTING TO PULL CABLE!

Place end caps while material is on ground.

EGsidf2 - fe needs to arrange Box for outside wap

Exterior cans are hung, need close out with qa

Get fok for external, send to chance

CMDF 2 - FACEPLATES FOR SOUTH WALL

CMDF1 - vertical ladder rack for south wall after cement sets

### ***Thursday, May 07, 2026***

**Timeon P.** · RPL10.CMDF1, GSEF1/2 · logged 2026-05-07 20:53

Conducted a 50% walk in CMDF1, found that the ladder rack supports were spaced further than 6ft, as found in the specifications. Notified the field team and they are correcting the issue.

Walked GSEF1/2 to prepare for the 100% walk. There are some RFI's that need resolution before we can close the room.

### ***Thursday, April 30, 2026***

**Timeon P.** · GSIDFNX05 · logged 2026-04-30 21:49

Walked CMDF2 and took measurements to ensure that the racks placed were at the correct locations before being anchored. Racks were landed according to prints.

Super Chance informed us about issues he noticed in the field, took pictures and created formal issues in ACC, listed below:

Issue #6395 GSIDFNX05 MOFE Door

Issue #6393 GSIDFNX05 Labeling Conflict

Richard reviewed splice cassette alignment with chance to ensure that they were aligned with the FE labels

Walked the GSIDFNX05 and noticed that Clear Core left fiber clippings on the floor and that the fiber dressing in both the 432 can and the 1u unican fiber enclosure was not up to standard, they were called back to correct the dressing.