

# Daily Log

search: "EF2" · 4 entries · generated 2026-06-17 06:39

---

## **Wednesday, June 10, 2026**

**Timeon P.** · RPL10 · logged 2026-06-10 19:47

GSEF1:

OSE labels colored per path. Some OSE cans will have more than one path, clarity needed on label requirements.

One label per path?(IES)

Horizontal Ladder rack on the West wall needs a 24 inch triangle bracket, and needs to move to 8" from the wall.

(IES)

Dress all OSP cables to the respective OSE. (Mortenson/IES)

Concrete slabs need to be sanded and labeled with placards before splicing can start. (Mortenson)

Possibly paint the slab. (Mortenson)

GSEF2:

OSE labels colored per path. Some OSE cans will have more than one path, clarity needed on label requirements.

One label per path?(IES)

Dress all OSP cables to the respective OSE.(Mortenson/IES)

Concrete slabs need to be sanded and labeled with placards before splicing can start. (Mortenson)

Possibly paint the slab. (Mortenson)

CMDF1:

Awaiting 1 OC to complete rack bonding and grounding. Ordered and in transit (IES)

Concrete slabs need to be sanded and labeled before splicing can start. Possibly paint the slab. (Mortenson)

CMDF2:

Awaiting 1 OC to complete rack bonding and grounding. Ordered and in transit (IES)

Concrete slabs need to be sanded and labeled before splicing can start. Possibly paint the slab. (Mortenson)

GSMDF1:

2x Spill outs needed

Networking Constraints

Missing 10 devices for corpnet and 24 power cords (IBOS)

Waiting 110 of fact net devices and optics (IBOS)

FIM is not updated, Do not have a complete portmap for fiber or copper (ENS)

GSMDF2:

2x Spill outs needed

Networking Constraints

Missing 10 devices for corpnet and 24 power cords (IBOS)

Waiting 110 of fact net devices and optics (IBOS)

FIM is not updated, Do not have a complete portmap for fiber or copper (ENS)

## **Monday, June 01, 2026**

**Timeon P.** · GSEF2 · logged 2026-06-01 15:27

Extra vertical ladder rack under tier 2  
Overhead support missing for crossover runway.  
Missing caps on unistrut  
Tier 1 to tier 2 grounding and bonding missing

### ***Monday, May 18, 2026***

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-18 21:01

Completed walk and measurements with QA Team for RPL10 EF2. Received notice from DPR about GSCMDF VCMs are too close to the wall to open rack doors for full clearance. Verified our teams are working on it. Returned after lunch to verify clearance, there is enough room for doors to open comfortably. Verified they are still trying to make more room for opening VCM doors. Did RPL10 EF2 site walk with GC, PM, and Supers. Verified our team is bringing all material through RPL10 Gate 2 (Front right gate if your facing rpl10 from trailer city). Completed L1s and edited older L1s adding name and quantity. Updated qa tracker to match L1 forms.

### ***Thursday, May 07, 2026***

**Caleb Bourghs** · NCB, RPL10 · logged 2026-05-07 21:54

Daily align with QA Team discussing upcoming walks and FOKs. Went over specs per FOK and upcoming walks in GSEF1, GSEF2, CMDF 1, CMDF 2. Met with our FE team at RPL10 and completed a walk through for each room. Verified spacing in between ladder racks support and worked with FE team to have it corrected. Verified splicing, cable management, and routing. Verified cleared issue #6394 in CMDF1. Created checklist with FE team to prepare for the 100% walk.