

# Daily Log

search: "FE" · 9 entries · generated 2026-06-17 05:23

---

## **Wednesday, May 27, 2026**

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-27 20:57

Qa Team meeting discussing Specifications, upcoming FOK, FOK specifics with photo information, and site walk preparations. Started L2 FOK for GSCMDF1. Completed Tiger Meeting going over GC handovers, cable tray system pathways, and bridges for cable pulling. Completed a site walk with our Supers and DPR. Took notes on all discussed and saved in Teams. Took site photos to complete GSCMDF FOK.

Notes from walk:

Qa GC MDF WALK

CABLE PATHWAY FOR NORTH WALL LOCATION

EPMS LOCATION?

FIBER WILL BE ON TOP OF TRANSITIONS

FOK CABLE SYSTEM PATHWAYS

FIRE ALARM MIDDLE LANE, NEED TO SHIFT AP TO MEET MIN DISTANCE EMI/SPEC

Mdf2, same issue with ap location next to fire alarm.

Extending ap piping to be way from alarm

Swap rack direction rfi CMDF?

NO ANSWER ON RFI YET. POTENTIAL ISSUE BEING CLOSE TO ELECTRICAL BOX

E 1

25% WHEN ROW 5 IS ANCHORED

NEED TO VERIFY ALL ROWS ARE EVEN AND MATCHING MEASUREMENTS BEFORE LAST 2 BOLTS ARE PLACED

Front o base 84 1/2, back to back 77 1/2

ENSURE ALL END CAPS ARE PLACED BEFORE STARTING TO PULL CABLE!

Place end caps while material is on ground.

EGsidf2 - fe needs to arrange Box for outside wap

Exterior cans are hung, need close out with qa

Get fok for external, send to chance

CMDF 2 - FACEPLATES FOR SOUTH WALL

CMDF1 - vertical ladder rack for south wall after cement sets

## **Thursday, May 21, 2026**

**Timeon P.** · RPL10 GSEF 1/2, CMDF 1/2, EF · logged 2026-05-21 20:33

Confirmed rack positioning in EF1. Operations began to anchor the racks into place after shifting the racks over 4 inches to avoid hitting the bolts on the nearby columns.

Conducted a field walk with the superintendents and FE's. Walked the GSEFs and reviewed the plan on supporting the crossovers with Unistrut.

## **Tuesday, May 12, 2026**

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-13 12:19

Daily QA meeting to discuss walk, upcoming FOK, and standards. Met with FE team for GSEF1 & 2 walk to verify checklist. Took remaining photos and made updates to FOK.

Completed L1s for:

CB-FE-HT-384MCM-034  
CB-FE-HT-096MCM-048  
CB-FE-HT-288MCM-086  
CB-FE-HT-096MCM-101  
CB-FE-HT-096MCM-059  
CB-FE-HT-096MCM-052  
CB-FE-HT-096MCM-070  
CB-FE-HT-096MCM-025  
CB-FE-HT-096MCM-070  
CB-FE-HT-096MCM-346  
CB-FE-HT-192MCM-222  
CB-FE-HT-096MCM-095  
CB-FE-HT-096MCM-091  
CB-FE-HT-096MCM-071  
CB-FE-HT-096MCM-089  
CB-FE-HT-096MCM-102  
CB-FE-HT-096MCM-078  
CB-FE-HT-096MCM-121  
CB-FE-HT-096MCM-127  
CB-FE-ET-384MCFMCM-103  
CB-FE-HT-096MCM-082  
CB-FE-HT-096MCM-051  
CB-FE-HT-096MCM-076  
CB-FE-HT-192MCM-064  
CB-FE-ET-384MCFMCM-119  
CB-FE-ET-384MCFMCM-285  
CB-FE-ET-384MCFMCM-194  
CB-FE-HT-096MCM-188  
CB-FE-HT-192MCM-067  
CB-FE-HT-096MCM-408  
CB-FE-HT-096MCM-315  
CB-FE-ET-384MCFMCM-305  
CB-FE-ET-384MCFMCM-257  
CB-FE-HT-096MCM-400  
CB-FE-ET-384MCFMCM-200  
CB-FE-ET-384MCFMCM-298  
CB-FE-ET-384MCFMCM-151  
CB-FE-ET-384MCFMCM-179

***Friday, May 08, 2026***

**Timeon P.** · Warehouse · logged 2026-05-10 18:23

Created L1 for the following materials received at the warehouse:

CB-FE-ET-384MCFMCM-347 - 2  
CB-FE-ET-384MCFMCM-265 - 2  
CB-FE-ET-384MCFMCM-241 - 4  
CB-FE-HT-096MCM-122 - 2  
CB-FE-HT-096MCM-066 - 2  
CB-FE-ET-384MCFMCM-273 - 2  
CB-FE-ET-384MCFMCM-277 - 2  
CB-FE-HT-192MCM-094 - 4  
CB-FE-HT-192MCM-113 - 4  
CB-FE-HT-288MCM-150 - 4  
CB-FE-HT-288MCM-141 - 4  
CB-FE-HT-288MCM-203 - 8  
CB-FE-HT-192MCM-045 - 2  
CB-FE-HT-288MCM-210 - 4  
CB-FE-ET-384MCFMCM-129 - 4  
CB-FE-ET-384MCFMCM-163 - 4  
CB-FE-HT-096MCM-369 - 2  
CB-FE-HT-192MCM-091 - 4  
CB-FE-ET-384MCFMCM-145 - 2  
CB-FE-ET-384MCFMCM-133 - 2  
CB-FE-ET-384MCFMCM-151 - 2  
CB-FE-ET-384MCFMCM-179 - 6  
CB-FE-ET-384MCFMCM-298 - 1  
CB-FE-ET-384MCFMCM-200 - 4  
CB-FE-HT-096MCM-400 - 2  
CB-FE-ET-384MCFMCM-257 - 2  
CB-FE-ET-384MCFMCM-305 - 2  
CB-FE-HT-192MCM-064 - 4  
CB-FE-ET-384MCFMCM-119 - 4  
CB-FE-ET-384MCFMCM-285 - 2  
CB-FE-HT-096MCM-408 - 2  
CB-FE-HT-096MCM-315 - 1  
CB-FE-HT-192MCM-067 - 4  
CB-FE-ET-384MCFMCM-194 - 2  
CB-FE-HT-096MCM-188 - 1  
CB-FE-ET-384MCFMCM-153 - 2  
CB-FE-ET-384MCFMCM-190 - 4  
CB-FE-ET-384MCFMCM-154 - 6  
CB-FE-ET-384MCFMCM-169 - 4  
CB-FE-ET-384MCFMCM-175 - 4  
CB-FE-ET-384MCFMCM-137 - 2  
CB-FE-ET-384MCFMCM-190 - 3  
CB-FE-HT-096MCM-065 - 1  
CB-FE-ET-384MCFMCM-225 - 4  
CB-FE-ET-384MCFMCM-262 - 2  
CB-FE-ET-384MCFMCM-327 - 2  
CB-FE-HT-384MCM-141 - 32  
CB-FE-ET-384MCFMCM-252 - 2  
CB-FE-ET-384MCFMCM-097 - 2  
CB-FE-ET-384MCFMCM-156 - 2  
CB-FE-ET-384MCFMCM-212 - 2

CB-FE-ET-384MCFMCM-216 - 8  
CB-FE-ET-384MCFMCM-220 - 2  
CB-FE-ET-384MCFMCM-159 - 2  
CB-FE-HT-096MCM-079 - 1  
CB-FE-HT-096MCM-084 - 1  
CB-FE-HT-096MCM-382 - 1  
CB-FE-HT-096MCM-387 - 1  
CB-FE-HT-096MCM-394 - 1  
CB-FE-HT-096MCM-395 - 1  
CB-FE-HT-096MCM-401 - 1  
CB-FE-HT-096MCM-402 - 1  
CB-FE-HT-096MCM-407 - 1  
CB-FE-HT-096MCM-413 - 1  
CB-FE-HT-096MCM-424 - 1  
CB-FE-HT-192MCM-007 - 96  
CB-FE-HT-192MCM-008 - 96  
CB-FE-HT-192MCM-032 - 4  
CB-FE-HT-192MCM-050 - 2  
CB-FE-HT-192MCM-101 - 6  
CB-FE-HT-192MCM-107 - 4  
CB-FE-HT-192MCM-119 - 2  
CB-FE-HT-192MCM-139 - 2  
CB-FE-HT-192MCM-154 - 4  
CB-FE-HT-192MCM-160 - 4  
CB-FE-HT-288MCM-092 - 4  
CB-FE-HT-288MCM-095 - 4  
CB-FE-HT-288MCM-102 - 8  
CB-FE-HT-288MCM-108 - 4  
CB-FE-HT-288MCM-111 - 4  
CB-FE-HT-288MCM-117 - 4  
CB-FE-HT-288MCM-122 - 4  
CB-FE-HT-288MCM-123 - 4  
CB-FE-HT-288MCM-140 - 8  
CB-FE-HT-288MCM-222 - 4  
CB-FE-HT-384MCM-018 - 48  
CB-FE-HT-384MCM-019 - 24  
CB-FE-HT-384MCM-023 - 24  
CB-FE-HT-384MCM-033 - 24  
CB-FE-HT-384MCM-040 - 4

### ***Thursday, May 07, 2026***

**Caleb Bourghs** · NCB, RPL10 · logged 2026-05-07 21:54

Daily align with QA Team discussing upcoming walks and FOKs. Went over specs per FOK and upcoming walks in GSEF1, GSEF2, CMDF 1, CMDF 2. Met with our FE team at RPL10 and completed a walk through for each room. Verified spacing in between ladder racks support and worked with FE team to have it corrected. Verified splicing, cable management, and routing. Verified cleared issue #6394 in CMDF1. Created checklist with FE team to prepare for the 100% walk.

### ***Wednesday, May 06, 2026***

**Timeon P.** · Warehouse · logged 2026-05-07 12:14

Created L1 for the following materials received at the warehouse:

CB-FE-ET-192MCFMCM-010 - 8  
CB-FE-ET-192MCFMCM-022 - 6  
CB-FE-ET-192MCFMCM-024 - 2  
CB-FE-ET-192MCFMCM-023 - 12  
CB-FE-ET-192MCFMCM-024 - 10  
CB-FE-ET-192MCFMCM-025 - 24  
CB-FE-ET-192MCFMCM-026 - 18  
CB-FE-ET-192MCFMCM-027 - 12  
CB-FE-ET-192MCFMCM-028 - 12  
CB-FE-ET-192MCFMCM-038 - 4  
CB-FE-ET-384MCFMCM-057 - 2  
CB-FE-HT-288MCM-162 - 8  
CB-FE-HT-288MCM-170 - 4  
CB-FE-HT-096MCM-375 - 1  
CB-FE-HT-384MCM-035 - 8  
CB-FE-HT-192MCM-055 - 4  
CB-FE-HT-288MCM-183 - 4  
CB-FE-HT-288MCM-182 - 4  
CB-FE-HT-288MCM-145 - 12  
CB-FE-HT-288MCM-178 - 8  
CB-FE-HT-384MCM-024 - 48  
CB-FE-ET-384MCFMCM-105 - 4  
CB-FE-ET-384MCFMCM-147 - 2  
CB-FE-ET-384MCFMCM-131 - 2  
CB-FE-HT-024MCM-013 - 32  
CB-FE-ET-384MCFMCM-310 - 2  
CB-FE-ET-384MCFMCM-049 - 2  
CB-FE-HT-384MCM-139 - 2  
CB-FE-HT-288MCM-234 - 4  
CB-FE-HT-192MCM-138 - 2

**Caleb Bourghs** · NCB · logged 2026-05-07 11:03

Created L1 checklist for 45 different shipments to the warehouse. Met with Meta, DPR, and other GCs for 11am to discuss upcoming weekly Wednesday walks with needed personnel to better align our scheduling and progress. Qa Team meeting discussing IES QA/QC Workflow Process.

### ***Thursday, April 30, 2026***

**Timeon P.** · GSIDFNX05 · logged 2026-04-30 21:49

Walked CMDF2 and took measurements to ensure that the racks placed were at the correct locations before being anchored. Racks were landed according to prints.

Super Chance informed us about issues he noticed in the field, took pictures and created formal issues in ACC, listed below:

Issue #6395 GSIDFNX05 MOFE Door

Issue #6393 GSIDFNX05 Labeling Conflict

Richard reviewed splice cassette alignment with chance to ensure that they were aligned with the FE labels

Walked the GSIDFNX05 and noticed that Clear Core left fiber clippings on the floor and that the fiber dressing in both the 432 can and the 1u unican fiber enclosure was not up to standard, they were called back to correct the dressing.

**Timeon P.** · RPL10 GSEF 1/2, CMDF 1/2, IDFNX5 · logged 2026-04-30 18:37

Completed a field walk with the FE team through the GSEF's 1/2, CMDF 1/2, and IDFNX5.

Photos of the temporary 2 post rack in GSEF 1 for the temporary splices were taken. Temp splices of two 192 fibers in IDFNX5 were completed by Clear Core.

SFE Paul informed us that the horizontal ladder runway in both CMDF's will have to move away from their respective walls by approx. 5" to allow for adequate space for the fiber to be routed within the bend radius. The changes will be redlined after installation per Hargis. This will also allow for the horizontal crossovers to be installed with out the overhead support. As the CMDF's have been buildout to spec, the FE's are reviewing to see if this will be a change order.