

Daily Log

search: "GSEF1/2" · 5 entries · generated 2026-06-17 05:26

Thursday, May 21, 2026

Timeon P. · RPL10 GSEF 1/2, CMDF 1/2, EF · logged 2026-05-21 20:33

Confirmed rack positioning in EF1. Operations began to anchor the racks into place after shifting the racks over 4 inches to avoid hitting the bolts on the nearby columns.

Conducted a field walk with the superintendents and FE's. Walked the GSEFs and reviewed the plan on supporting the crossovers with Unistrut.

Tuesday, May 12, 2026

Caleb Bourghs · NCB RPL10 · logged 2026-05-13 12:19

Daily QA meeting to discuss walk, upcoming FOK, and standards. Met with FE team for GSEF1 & 2 walk to verify checklist. Took remaining photos and made updates to FOK.

Completed L1s for:

CB-FE-HT-384MCM-034
CB-FE-HT-096MCM-048
CB-FE-HT-288MCM-086
CB-FE-HT-096MCM-101
CB-FE-HT-096MCM-059
CB-FE-HT-096MCM-052
CB-FE-HT-096MCM-070
CB-FE-HT-096MCM-025
CB-FE-HT-096MCM-070
CB-FE-HT-096MCM-346
CB-FE-HT-192MCM-222
CB-FE-HT-096MCM-095
CB-FE-HT-096MCM-091
CB-FE-HT-096MCM-071
CB-FE-HT-096MCM-089
CB-FE-HT-096MCM-102
CB-FE-HT-096MCM-078
CB-FE-HT-096MCM-121
CB-FE-HT-096MCM-127
CB-FE-ET-384MCFMCM-103
CB-FE-HT-096MCM-082
CB-FE-HT-096MCM-051
CB-FE-HT-096MCM-076
CB-FE-HT-192MCM-064
CB-FE-ET-384MCFMCM-119
CB-FE-ET-384MCFMCM-285
CB-FE-ET-384MCFMCM-194
CB-FE-HT-096MCM-188
CB-FE-HT-192MCM-067
CB-FE-HT-096MCM-408
CB-FE-HT-096MCM-315
CB-FE-ET-384MCFMCM-305
CB-FE-ET-384MCFMCM-257
CB-FE-HT-096MCM-400
CB-FE-ET-384MCFMCM-200
CB-FE-ET-384MCFMCM-298
CB-FE-ET-384MCFMCM-151
CB-FE-ET-384MCFMCM-179

Monday, May 11, 2026

Timeon P. · RPL10 GSEF 1/2, CMDF 1/2 · logged 2026-05-12 12:12

Conducted a field walk of GSEF 1/2 and CMDF 1/2. Ground bar is needed to complete GSEF 1/2. Samuel wants a FOK of the GSEF done by lunch Wednesday.

Thursday, May 07, 2026

Timeon P. · RPL10.CMDF1, GSEF1/2 · logged 2026-05-07 20:53

Conducted a 50% walk in CMDF1, found that the ladder rack supports were spaced further than 6ft, as found in the specifications. Notified the field team and they are correcting the issue.

Walked GSEF1/2 to prepare for the 100% walk. There are some RFI's that need resolution before we can close the room.

Thursday, April 30, 2026

Timeon P. · RPL10 GSEF 1/2, CMDF 1/2, IDFNX5 · logged 2026-04-30 18:37

Completed a field walk with the FE team through the GSEF's 1/2, CMDF 1/2, and IDFNX5.

Photos of the temporary 2 post rack in GSEF 1 for the temporary splices were taken. Temp splices of two 192 fibers in IDFNX5 were completed by Clear Core.

SFE Paul informed us that the horizontal ladder runway in both CMDF's will have to move away from their respective walls by approx. 5" to allow for adequate space for the fiber to be routed within the bend radius. The changes will be redlined after installation per Hargis. This will also allow for the horizontal crossovers to be installed with out the overhead support. As the CMDF's have been buildout to spec, the FE's are reviewing to see if this will be a change order.