

# Daily Log

search: "NCB RPL10" · 6 entries · generated 2026-06-17 05:28

---

## **Wednesday, May 27, 2026**

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-27 20:57

Qa Team meeting discussing Specifications, upcoming FOK, FOK specifics with photo information, and site walk preparations. Started L2 FOK for GSCMDF1. Completed Tiger Meeting going over GC handovers, cable tray system pathways, and bridges for cable pulling. Completed a site walk with our Supers and DPR. Took notes on all discussed and saved in Teams. Took site photos to complete GSCMDF FOK.

Notes from walk:

Qa GC MDF WALK

CABLE PATHWAY FOR NORTH WALL LOCATION

EPMS LOCATION?

FIBER WILL BE ON TOP OF TRANSITIONS

FOK CABLE SYSTEM PATHWAYS

FIRE ALARM MIDDLE LANE, NEED TO SHIFT AP TO MEET MIN DISTANCE EMI/SPEC

Mdf2, same issue with ap location next to fire alarm.

Extending ap piping to be way from alarm

Swap rack direction rfi CMDF?

NO ANSWER ON RFI YET. POTENTIAL ISSUE BEING CLOSE TO ELECTRICAL BOX

E 1

25% WHEN ROW 5 IS ANCHORED

NEED TO VERIFY ALL ROWS ARE EVEN AND MATCHING MEASUREMENTS BEFORE LAST 2 BOLTS ARE PLACED

Front o base 84 1/2, back to back 77 1/2

ENSURE ALL END CAPS ARE PLACED BEFORE STARTING TO PULL CABLE!

Place end caps while material is on ground.

EGsidf2 - fe needs to arrange Box for outside wap

Exterior cans are hung, need close out with qa

Get fok for external, send to chance

CMDF 2 - FACEPLATES FOR SOUTH WALL

CMDF1 - vertical ladder rack for south wall after cement sets

## **Monday, May 18, 2026**

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-18 21:01

Completed walk and measurements with QA Team for RPL10 EF2. Received notice from DPR about GSCMDF VCMs are too close to the wall to open rack doors for full clearance. Verified our teams are working on it. Returned after lunch to verify clearance, there is enough room for doors to open comfortably. Verified they are still trying to make more room for opening VCM doors. Did RPL10 EF2 site walk with GC, PM, and Supers. Verified our team is bringing all material through RPL10 Gate 2 (Front right gate if your facing rpl10 from trailer city). Completed L1s and edited older L1s adding name and quantity. Updated qa tracker to match L1 forms.

## **Wednesday, May 13, 2026**

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-14 12:13

Daily QA meeting to discuss walk, upcoming FOK, and standards. Had meeting with Meta, DPR, and other GCs to discuss upcoming walks, alignment, and new procedures for hand offs. Walked field with Meta to update issues. Helped Timeon complete FOK with field photos. Completed L1s to Qa tracker for accurate tracking.

## ***Tuesday, May 12, 2026***

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-13 12:19

Daily QA meeting to discuss walk, upcoming FOK, and standards. Met with FE team for GSEF1 & 2 walk to verify checklist. Took remaining photos and made updates to FOK.

Completed L1s for:

CB-FE-HT-384MCM-034

CB-FE-HT-096MCM-048

CB-FE-HT-288MCM-086

CB-FE-HT-096MCM-101

CB-FE-HT-096MCM-059

CB-FE-HT-096MCM-052

CB-FE-HT-096MCM-070

CB-FE-HT-096MCM-025

CB-FE-HT-096MCM-070

CB-FE-HT-096MCM-346

CB-FE-HT-192MCM-222

CB-FE-HT-096MCM-095

CB-FE-HT-096MCM-091

CB-FE-HT-096MCM-071

CB-FE-HT-096MCM-089

CB-FE-HT-096MCM-102

CB-FE-HT-096MCM-078

CB-FE-HT-096MCM-121

CB-FE-HT-096MCM-127

CB-FE-ET-384MCFMCM-103

CB-FE-HT-096MCM-082

CB-FE-HT-096MCM-051

CB-FE-HT-096MCM-076

CB-FE-HT-192MCM-064

CB-FE-ET-384MCFMCM-119

CB-FE-ET-384MCFMCM-285

CB-FE-ET-384MCFMCM-194

CB-FE-HT-096MCM-188

CB-FE-HT-192MCM-067

CB-FE-HT-096MCM-408

CB-FE-HT-096MCM-315

CB-FE-ET-384MCFMCM-305

CB-FE-ET-384MCFMCM-257

CB-FE-HT-096MCM-400

CB-FE-ET-384MCFMCM-200

CB-FE-ET-384MCFMCM-298

CB-FE-ET-384MCFMCM-151

CB-FE-ET-384MCFMCM-179

## ***Monday, May 11, 2026***

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-12 15:45

Daily QA Team meeting to discuss FOK, L1, Warehouse storing, and IES team alignments for scheduling. Met with PM, Joe, and QA Team to discuss FOK requirements. Verified steps for FOK completion across Teams. Created L1s, started GSEF1 FOK with Timeon, and walked RPL10. Took photos for FOK and verified progress according to specs. Met with DPR QA team in the field to verify progress. Notated changes and upcoming phases. Had evening meeting with QA Team going over Warehouse Audit and future expectations.

### ***Thursday, May 07, 2026***

**Caleb Bourghs** · NCB, RPL10 · logged 2026-05-07 21:54

Daily align with QA Team discussing upcoming walks and FOKs. Went over specs per FOK and upcoming walks in GSEF1, GSEF2, CMDF 1, CMDF 2. Met with our FE team at RPL10 and completed a walk through for each room. Verified spacing in between ladder racks support and worked with FE team to have it corrected. Verified splicing, cable management, and routing. Verified cleared issue #6394 in CMDF1. Created checklist with FE team to prepare for the 100% walk.