

Daily Log

search: "VCM" · 3 entries · generated 2026-06-17 05:23

Monday, May 18, 2026

Caleb Bourghs · NCB RPL10 · logged 2026-05-18 21:01

Completed walk and measurements with QA Team for RPL10 EF2. Received notice from DPR about GSCMDF VCMs are too close to the wall to open rack doors for full clearance. Verified our teams are working on it. Returned after lunch to verify clearance, there is enough room for doors to open comfortably. Verified they are still trying to make more room for opening VCM doors. Did RPL10 EF2 site walk with GC, PM, and Supers. Verified our team is bringing all material through RPL10 Gate 2 (Front right gate if your facing rpl10 from trailer city). Completed L1s and edited older L1s adding name and quantity. Updated qa tracker to match L1 forms.

Friday, May 01, 2026

Perry brocato · logged 2026-05-01 14:51

We were at the warehouse and we counted and inspected 554 2 post, 12 4 post and 11 VCM.

Thursday, April 30, 2026

Caleb Bourghs · RPL10, CMDF1, CMDF2, GSIDFNX5 · logged 2026-04-30 21:54

Started with daily specs, site updates, and team coordination.

CMDF1, CMDF2, IDFNX5 Walk Throughs with QA Team.

Created 2 Issues- Issue #6394: Concrete has a hole on the East Wall 66 1/2 inches from the South wall in CMDF1.

Hole is 2 1/2 inches in length and 1 inch wide. Hole is where the first VCM will be located.

Issue #6391: CMDF2 South & West wall vertical ladder rack locations blocked by EPMS/BAS conduit.

Other team members placed 3 other issues today we found in the field during our walk-through.

Verified specs and measurements for our CMDF2 VCMs on-site. All measurements met requirements and standards.

Verified splicing in our IDFNX5. Reported findings to our Super Intendant Chance to contact Clearcore to make needed changes to meet all Splicing specs/Housekeeping.