

Form detail

#17: L2 Infra GSEF1 OSE RPL10.GS.EF1.C1.00 Wall Mounting — No Cable Required

Location	RPL10 / CAMPUS
Form date	Apr 3, 2026
Description	L2 Infra GSEF1 OSE RPL10.GS.EF1.C1.00 Wall Mounting — No Cable Required
Due date	Apr 1, 2026
Created	—
Status	Past Due

1. First Of Kind Details

1.1 First Of Kind Description	Fiber Splicing / Fiber Breakout Enclosures
1.2 Date	Apr 3, 2026
1.3 Installing Trade Partner	Telecom Contractor
1.4 Building ID	RPL10 / CAMPUS
1.5 Room Location	GSEF1

2. Reviewing Parties

2.1 Trade Partner Representative	Yes
2.2 GC Representative	Yes

3. Benchmark Review and Acceptance

3.1 Visual — First Of Kind Details	N/A
3.2 Material Compliance	N/A
3.3 Benchmark installation complete & acceptable	N/A
3.4 Items needing improvement clearly noted	N/A
3.5 Released as constructed (no exceptions)	N/A

3.6 Record and Comments

FOK – OSE CAN INSTALLATION

OSE cans will be installed with the top of can set at exactly 6'-0" AFF. Height will be measured from finished floor and verified prior to securing. All cans will be aligned consistently across the row to maintain uniform elevation and appearance, with 2"-3" between cans.

At plywood-backed locations, OSE cans will be secured using 3/8" lag screws with flat washers, directly into plywood backing. All lags will be fully seated and tightened to ensure the can is firmly secured with no movement.

All cans will be installed level and plumb, with adjustments made prior to final tightening of hardware. Care will be taken to ensure cans are not racked or twisted during installation.

Spacing and placement will follow project drawings and approved RFIs, with consistency maintained across all installations to match the approved First Of Kind (FOK) standard.

4. Sign Off

Role	Signature	Printed name	Date / Time
Telecom partner	—	Timeon Pilkinton	Apr 6, 2026 at 9:00 PM
General Contractor	—	—	—