

# Field Checklist

Step-by-step walkthrough — FOK #91

**FOK:** L2 Infra IDFNX5 OSE Wall mounting No Cable Required

**Location:** RPL10 / CAMPUS / GSIDFNX5  
Fiber Splicing / Fiber Breakout Enclosures

- 1. OSE cans will be installed with the top of can set at exactly 6'-0" AFF.

---

- 2. Height will be measured from finished floor and verified prior to securing.

---

- 3. At plywood-backed locations, OSE cans will be secured using 3/8" lag screws with flat washers, directly into plywood backing.

---

- 4. All lags will be fully seated and tightened to ensure the can is firmly secured with no movement.

---

- 5. All cans will be installed level and plumb, with adjustments made prior to final tightening of hardware.

---

- 6. Care will be taken to ensure cans are not racked or twisted during installation.

---

- 7. Spacing and placement will follow project drawings and approved RFIs, with consistency maintained across all installations to match the approved First Of Kind (FOK) standard.

**Technician:** \_\_\_\_\_ **Date:** \_\_\_\_\_

**Supervisor:** \_\_\_\_\_ **Date:** \_\_\_\_\_

Reference: see the full FOK form-detail report for benchmark photos and sign-off.