

# Daily Log

search: "GSIDFNX5" · 1 entry · generated 2026-06-17 06:32

---

## ***Thursday, April 30, 2026***

**Caleb Bourghs** · RPL10, CMDF1, CMDF2, GSIDFNX5 · logged 2026-04-30 21:54

Started with daily specs, site updates, and team coordination.

CMDF1, CMDF2, IDFNX5 Walk Throughs with QA Team.

Created 2 Issues- Issue #6394: Concrete has a hole on the East Wall 66 1/2 inches from the South wall in CMDF1. Hole is 2 1/2 inches in length and 1 inch wide. Hole is where the first VCM will be located.

Issue #6391: CMDF2 South & West wall vertical ladder rack locations blocked by EPMS/BAS conduit.

Other team members placed 3 other issues today we found in the field during our walk-through.

Verified specs and measurements for our CMDF2 VCMs on-site. All measurements met requirements and standards.

Verified splicing in our IDFNX5. Reported findings to our Super Intendant Chance to contact Clearcore to make needed changes to meet all Splicing specs/Housekeeping.