

# 1-Week Look-Ahead Schedule (04/18/2026 – 04/25/2026)

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
03/25/2026	RPL10	GSIDFN13	L2 – Infrastructure	50%	0%	PAST DUE
03/25/2026	RPL10	GSIDFN23	L2 – Infrastructure	50%	0%	PAST DUE
03/25/2026	RPL10	GSIDFNE1	L2 – Infrastructure	50%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN13	L2 – Infrastructure	100%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN23	L2 – Infrastructure	100%	0%	PAST DUE
03/27/2026	RPL10	GSIDFNE1	L2 – Infrastructure	100%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN13	L2 – Infrastructure	Final Checklist	0%	PAST DUE
03/27/2026	RPL10	GSIDFN23	L2 – Infrastructure	Final Checklist	0%	PAST DUE
03/27/2026	RPL10	GSIDFNE1	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/08/2026	RPL10	10GSEF1	L2 – Infrastructure	100%	50%	PAST DUE
04/08/2026	RPL10	10GSEF2	L2 – Infrastructure	100%	50%	PAST DUE
04/08/2026	RPL10	10GSEF1	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/08/2026	RPL10	10GSEF2	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/15/2026	RPL10	10GSEF1	L3 – OSP	50%	0%	PAST DUE
04/15/2026	RPL10	10GSEF2	L3 – OSP	50%	0%	PAST DUE
04/15/2026	RPL10	10GS MDF1	L2 – Infrastructure	100%	50%	PAST DUE
04/15/2026	RPL10	10GS MDF2	L2 – Infrastructure	100%	50%	PAST DUE
04/15/2026	RPL10	GSIDFN31	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	RPL10	GSIDFN41	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	EXTERNAL	GSIDFNX11	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	EXTERNAL	GSIDFNX12	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	EXTERNAL	GSIDFNX13	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	RPL10	10GS MDF1	L2 – Infrastructure	Final Checklist	50%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
04/15/2026	RPL10	10GS MDF2	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/16/2026	RPL10	10GSEF1	L3 – OSP	100%	0%	PAST DUE
04/16/2026	RPL10	10GSEF2	L3 – OSP	100%	0%	PAST DUE
04/16/2026	RPL10	10GSEF1	L3 – OSP	Final Checklist	0%	PAST DUE
04/16/2026	RPL10	10GSEF2	L3 – OSP	Final Checklist	0%	PAST DUE
04/17/2026	RPL10	GSIDFN31	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	RPL10	GSIDFN41	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX11	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX12	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX13	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	RPL10	GSIDFN31	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/17/2026	RPL10	GSIDFN41	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX11	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX12	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX13	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/20/2026	RPL10	10GS MDF1	L3 – ISP	50%	0%	Upcoming
04/20/2026	RPL10	10GS MDF2	L3 – ISP	50%	0%	Upcoming
04/21/2026	RPL10	10GS MDF1	L3 – ISP	100%	0%	Upcoming
04/21/2026	RPL10	10GS MDF2	L3 – ISP	100%	0%	Upcoming
04/21/2026	RPL10	10GS MDF1	L3 – ISP	Final Checklist	0%	Upcoming
04/21/2026	RPL10	10GS MDF2	L3 – ISP	Final Checklist	0%	Upcoming
04/22/2026	RPL10	GSIDFN13	L3 – OSP	50%	0%	Upcoming
04/22/2026	RPL10	GSIDFN23	L3 – OSP	50%	0%	Upcoming
04/23/2026	RPL10	GSIDFN31	L3 – OSP	25%	0%	Upcoming
04/23/2026	RPL10	GSIDFN41	L3 – OSP	25%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
04/24/2026	RPL10	GSIDFN13	L3 – OSP	100%	0%	Upcoming
04/24/2026	RPL10	GSIDFN23	L3 – OSP	100%	0%	Upcoming
04/24/2026	RPL10	GSIDFNE1	L3 – OSP	50%	0%	Upcoming
04/24/2026	EXTERNAL	GSIDFNX13	L3 – OSP	50%	0%	Upcoming
04/24/2026	RPL10	GSIDFN13	L3 – OSP	Final Checklist	0%	Upcoming
04/24/2026	RPL10	GSIDFN23	L3 – OSP	Final Checklist	0%	Upcoming
04/25/2026	EXTERNAL	GSIDFNX11	L3 – OSP	25%	0%	Upcoming
04/25/2026	EXTERNAL	GSIDFNX12	L3 – OSP	25%	0%	Upcoming

## First-of-Kind (FOK) Items

Needed By	Description	ACC Form #	Status
04/01/2026	L2 - Infra GSEF1 OSE RPL10.GS.EF1.C1.00 Wall Mounting	6003	PAST DUE
04/06/2026	L2 - Infra GSMDF Special Condition: OSE Can (Mixed Mounting Surface)	6068	PAST DUE
04/06/2026	L2 - Infra GSEF1 Vertical Ladder Rack Installation	6107	PAST DUE

## Material Deliveries

Delivery Date	Description	PO #	Building	Vendor	Status
12/14/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
12/14/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
12/23/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
12/23/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
12/30/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
12/30/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE







Delivery Date	Description	PO #	Building	Vendor	Status
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - MBOX	70001491816	RPL10	SUMITOMO ELECTRIC LIGHTWAVE	ORPST DUE
03/21/2026	Hardware - MBOX	70001491816	RPL10	SUMITOMO ELECTRIC LIGHTWAVE	ORPST DUE
03/21/2026	Hardware - MBOX	70001536816	RPL10	SUMITOMO ELECTRIC LIGHTWAVE	ORPST DUE
03/21/2026	Hardware - MBOX	70001536816	RPL10	SUMITOMO ELECTRIC LIGHTWAVE	ORPST DUE
03/21/2026	Hardware - FAP	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - FAP	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - FAP	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - OSE	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - OSE	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - OSE	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	PDU Basic	70001457474	RPL10	ANIXTER INC	PAST DUE
03/31/2026	Fiber - Blunt - OSP - 864f	70001655913	RPL6	STL OPTICAL CONNECTIVITY NA	LEAST DUE
04/01/2026	Hardware - MBOX	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE

Delivery Date	Description	PO #	Building	Vendor	Status
04/01/2026	Hardware - FAP	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Hardware - OSE	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Hardware - OSE	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE
04/01/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZER OPTICAL FIBRE AND CABLE JOINT STOCK	LIMITED COMPANY	PLAST DUE
04/01/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZER OPTICAL FIBRE AND CABLE JOINT STOCK	LIMITED COMPANY	PLAST DUE
04/01/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZER OPTICAL FIBRE AND CABLE JOINT STOCK	LIMITED COMPANY	PLAST DUE
04/01/2026	Fiber - Blunt - OSP - 864f	70001678969	YANGTZER OPTICAL FIBRE AND CABLE JOINT STOCK	LIMITED COMPANY	PLAST DUE
04/01/2026	Fiber - Blunt - OSP - 48f	70001678969	YANGTZER OPTICAL FIBRE AND CABLE JOINT STOCK	LIMITED COMPANY	PLAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PLAST DUE

Delivery Date	Description	PO #	Building	Vendor	Status
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	PDU Basic	70001638515	RPL6	ANIXTER INC	PAST DUE
04/07/2026	Fiber - Fanout - OFNP - 8f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/07/2026	Fiber - Patch Cord - OFNR - 2f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE
04/07/2026	Copper - Patch Cord - CM	70001457472	RPL10	COMMSCOPE TECHNOLOGIES LLC	PAST DUE
04/07/2026	Copper - Patch Cord - CM	70001457472	RPL10	COMMSCOPE TECHNOLOGIES LLC	PAST DUE
04/07/2026	Copper - Patch Cord - CM	70001457472	RPL10	COMMSCOPE TECHNOLOGIES LLC	PAST DUE
04/07/2026	Copper - Patch Cord - CM	70001457472	RPL10	COMMSCOPE TECHNOLOGIES LLC	PAST DUE
04/07/2026	Fiber - Patch Cord - OFNR - 2f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	PAST DUE

## Upcoming Vendor Confirmed Dates (VCD)

VCD	Description	PO #	Building	Vendor	Need By
04/21/2026	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10 CORNING	OPTICAL COMMUNICATIONS	03/07/2026