

## 6-Week Look-Ahead Schedule (04/18/2026 – 05/30/2026)

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
03/25/2026	RPL10	GSIDFN13	L2 – Infrastructure	50%	0%	PAST DUE
03/25/2026	RPL10	GSIDFN23	L2 – Infrastructure	50%	0%	PAST DUE
03/25/2026	RPL10	GSIDFNE1	L2 – Infrastructure	50%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN13	L2 – Infrastructure	100%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN23	L2 – Infrastructure	100%	0%	PAST DUE
03/27/2026	RPL10	GSIDFNE1	L2 – Infrastructure	100%	0%	PAST DUE
03/27/2026	RPL10	GSIDFN13	L2 – Infrastructure	Final Checklist	0%	PAST DUE
03/27/2026	RPL10	GSIDFN23	L2 – Infrastructure	Final Checklist	0%	PAST DUE
03/27/2026	RPL10	GSIDFNE1	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/08/2026	RPL10	10GSEF1	L2 – Infrastructure	100%	50%	PAST DUE
04/08/2026	RPL10	10GSEF2	L2 – Infrastructure	100%	50%	PAST DUE
04/08/2026	RPL10	10GSEF1	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/08/2026	RPL10	10GSEF2	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/15/2026	RPL10	10GSEF1	L3 – OSP	50%	0%	PAST DUE
04/15/2026	RPL10	10GSEF2	L3 – OSP	50%	0%	PAST DUE
04/15/2026	RPL10	10GS MDF1	L2 – Infrastructure	100%	50%	PAST DUE
04/15/2026	RPL10	10GS MDF2	L2 – Infrastructure	100%	50%	PAST DUE
04/15/2026	RPL10	GSIDFN31	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	RPL10	GSIDFN41	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	EXTERNAL	GSIDFNX11	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	EXTERNAL	GSIDFNX12	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	EXTERNAL	GSIDFNX13	L2 – Infrastructure	50%	0%	PAST DUE
04/15/2026	RPL10	10GS MDF1	L2 – Infrastructure	Final Checklist	50%	PAST DUE

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
04/15/2026	RPL10	10GS MDF2	L2 – Infrastructure	Final Checklist	50%	PAST DUE
04/16/2026	RPL10	10GSEF1	L3 – OSP	100%	0%	PAST DUE
04/16/2026	RPL10	10GSEF2	L3 – OSP	100%	0%	PAST DUE
04/16/2026	RPL10	10GSEF1	L3 – OSP	Final Checklist	0%	PAST DUE
04/16/2026	RPL10	10GSEF2	L3 – OSP	Final Checklist	0%	PAST DUE
04/17/2026	RPL10	GSIDFN31	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	RPL10	GSIDFN41	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX11	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX12	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX13	L2 – Infrastructure	100%	0%	PAST DUE
04/17/2026	RPL10	GSIDFN31	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/17/2026	RPL10	GSIDFN41	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX11	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX12	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/17/2026	EXTERNAL	GSIDFNX13	L2 – Infrastructure	Final Checklist	0%	PAST DUE
04/20/2026	RPL10	10GS MDF1	L3 – ISP	50%	0%	Upcoming
04/20/2026	RPL10	10GS MDF2	L3 – ISP	50%	0%	Upcoming
04/21/2026	RPL10	10GS MDF1	L3 – ISP	100%	0%	Upcoming
04/21/2026	RPL10	10GS MDF2	L3 – ISP	100%	0%	Upcoming
04/21/2026	RPL10	10GS MDF1	L3 – ISP	Final Checklist	0%	Upcoming
04/21/2026	RPL10	10GS MDF2	L3 – ISP	Final Checklist	0%	Upcoming
04/22/2026	RPL10	GSIDFN13	L3 – OSP	50%	0%	Upcoming
04/22/2026	RPL10	GSIDFN23	L3 – OSP	50%	0%	Upcoming
04/23/2026	RPL10	GSIDFN31	L3 – OSP	25%	0%	Upcoming
04/23/2026	RPL10	GSIDFN41	L3 – OSP	25%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
04/24/2026	RPL10	GSIDFN13	L3 – OSP	100%	0%	Upcoming
04/24/2026	RPL10	GSIDFN23	L3 – OSP	100%	0%	Upcoming
04/24/2026	RPL10	GSIDFNE1	L3 – OSP	50%	0%	Upcoming
04/24/2026	EXTERNAL	GSIDFNX13	L3 – OSP	50%	0%	Upcoming
04/24/2026	RPL10	GSIDFN13	L3 – OSP	Final Checklist	0%	Upcoming
04/24/2026	RPL10	GSIDFN23	L3 – OSP	Final Checklist	0%	Upcoming
04/25/2026	EXTERNAL	GSIDFNX11	L3 – OSP	25%	0%	Upcoming
04/25/2026	EXTERNAL	GSIDFNX12	L3 – OSP	25%	0%	Upcoming
04/27/2026	RPL10	10CMD1	L2 – Infrastructure	50%	0%	Upcoming
04/27/2026	RPL10	10CMD2	L2 – Infrastructure	50%	0%	Upcoming
04/27/2026	RPL10	GSIDFN31	L3 – OSP	50%	0%	Upcoming
04/27/2026	RPL10	GSIDFN41	L3 – OSP	50%	0%	Upcoming
04/27/2026	RPL10	GSIDFNE1	L3 – OSP	100%	0%	Upcoming
04/27/2026	EXTERNAL	GSIDFNX13	L3 – OSP	100%	0%	Upcoming
04/27/2026	RPL10	GSIDFNE1	L3 – OSP	Final Checklist	0%	Upcoming
04/27/2026	EXTERNAL	GSIDFNX13	L3 – OSP	Final Checklist	0%	Upcoming
04/28/2026	RPL10	GSIDFN13	L4 – Network	50%	0%	Upcoming
04/28/2026	RPL10	GSIDFN23	L4 – Network	50%	0%	Upcoming
04/29/2026	RPL10	GSIDFN13	L4 – Network	100%	0%	Upcoming
04/29/2026	RPL10	GSIDFN23	L4 – Network	100%	0%	Upcoming
04/29/2026	RPL10	GSIDFN31	L3 – OSP	75%	0%	Upcoming
04/29/2026	RPL10	GSIDFN41	L3 – OSP	75%	0%	Upcoming
04/29/2026	RPL10	GSIDFNE1	L4 – Network	50%	0%	Upcoming
04/29/2026	EXTERNAL	GSIDFNX11	L3 – OSP	50%	0%	Upcoming
04/29/2026	EXTERNAL	GSIDFNX12	L3 – OSP	50%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
04/29/2026	EXTERNAL	GSIDFNX13	L4 – Network	50%	0%	Upcoming
04/29/2026	RPL10	GSIDFN13	L4 – Network	Final Checklist	0%	Upcoming
04/29/2026	RPL10	GSIDFN23	L4 – Network	Final Checklist	0%	Upcoming
04/30/2026	RPL10	10CMD1	L2 – Infrastructure	100%	0%	Upcoming
04/30/2026	RPL10	10CMD2	L2 – Infrastructure	100%	0%	Upcoming
04/30/2026	RPL10	GSIDFNE1	L4 – Network	100%	0%	Upcoming
04/30/2026	EXTERNAL	GSIDFNX13	L4 – Network	100%	0%	Upcoming
04/30/2026	RPL10	10CMD1	L2 – Infrastructure	Final Checklist	0%	Upcoming
04/30/2026	RPL10	10CMD2	L2 – Infrastructure	Final Checklist	0%	Upcoming
04/30/2026	RPL10	GSIDFNE1	L4 – Network	Final Checklist	0%	Upcoming
04/30/2026	EXTERNAL	GSIDFNX13	L4 – Network	Final Checklist	0%	Upcoming
05/01/2026	RPL10	GSIDFN13	L3 – ISP	25%	0%	Upcoming
05/01/2026	RPL10	GSIDFN23	L3 – ISP	25%	0%	Upcoming
05/01/2026	RPL10	GSIDFN31	L3 – OSP	100%	0%	Upcoming
05/01/2026	RPL10	GSIDFN41	L3 – OSP	100%	0%	Upcoming
05/01/2026	RPL10	GSIDFN31	L3 – OSP	Final Checklist	0%	Upcoming
05/01/2026	RPL10	GSIDFN41	L3 – OSP	Final Checklist	0%	Upcoming
05/02/2026	EXTERNAL	GSIDFNX13	L3 – ISP	25%	0%	Upcoming
05/04/2026	RPL10	10CMD1	L3 – ISP	50%	0%	Upcoming
05/04/2026	RPL10	10CMD2	L3 – ISP	50%	0%	Upcoming
05/04/2026	RPL10	GSIDFNE1	L3 – ISP	25%	0%	Upcoming
05/04/2026	EXTERNAL	GSIDFNX11	L3 – OSP	75%	0%	Upcoming
05/04/2026	EXTERNAL	GSIDFNX12	L3 – OSP	75%	0%	Upcoming
05/05/2026	RPL10	GSIDFN13	L3 – ISP	50%	0%	Upcoming
05/05/2026	RPL10	GSIDFN23	L3 – ISP	50%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
05/05/2026	RPL10	GSIDFN31	L4 – Network	50%	0%	Upcoming
05/05/2026	RPL10	GSIDFN41	L4 – Network	50%	0%	Upcoming
05/05/2026	EXTERNAL	GSIDFNX13	L3 – ISP	50%	0%	Upcoming
05/06/2026	RPL10	10CMD1	L3 – ISP	100%	0%	Upcoming
05/06/2026	RPL10	GSIDFN31	L4 – Network	100%	0%	Upcoming
05/06/2026	RPL10	GSIDFN41	L4 – Network	100%	0%	Upcoming
05/06/2026	EXTERNAL	GSIDFNX01	L2 – Infrastructure	50%	0%	Upcoming
05/06/2026	EXTERNAL	GSIDFNX02	L2 – Infrastructure	50%	0%	Upcoming
05/06/2026	RPL10	10CMD1	L3 – ISP	Final Checklist	0%	Upcoming
05/06/2026	RPL10	GSIDFN31	L4 – Network	Final Checklist	0%	Upcoming
05/06/2026	RPL10	GSIDFN41	L4 – Network	Final Checklist	0%	Upcoming
05/07/2026	RPL10	10CMD1	L3 – OSP	50%	0%	Upcoming
05/07/2026	RPL10	10CMD2	L3 – ISP	100%	0%	Upcoming
05/07/2026	RPL10	10CMD2	L3 – ISP	Final Checklist	0%	Upcoming
05/08/2026	RPL10	10CMD1	L3 – OSP	100%	0%	Upcoming
05/08/2026	RPL10	10CMD2	L3 – OSP	50%	0%	Upcoming
05/08/2026	RPL10	GSIDFN31	L3 – ISP	25%	0%	Upcoming
05/08/2026	RPL10	GSIDFN41	L3 – ISP	25%	0%	Upcoming
05/08/2026	RPL10	GSIDFNE1	L3 – ISP	50%	0%	Upcoming
05/08/2026	EXTERNAL	GSIDFNX01	L2 – Infrastructure	100%	0%	Upcoming
05/08/2026	EXTERNAL	GSIDFNX02	L2 – Infrastructure	100%	0%	Upcoming
05/08/2026	EXTERNAL	GSIDFNX11	L3 – OSP	100%	0%	Upcoming
05/08/2026	EXTERNAL	GSIDFNX12	L3 – OSP	100%	0%	Upcoming
05/08/2026	EXTERNAL	GSIDFNX13	L3 – ISP	75%	0%	Upcoming
05/08/2026	RPL10	10CMD1	L3 – OSP	Final Checklist	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
05/08/2026	EXTERNAL	GSIDFNX01	L2 – Infrastructure	Final Checklist	0%	Upcoming
05/08/2026	EXTERNAL	GSIDFNX02	L2 – Infrastructure	Final Checklist	0%	Upcoming
05/08/2026	EXTERNAL	GSIDFNX11	L3 – OSP	Final Checklist	0%	Upcoming
05/08/2026	EXTERNAL	GSIDFNX12	L3 – OSP	Final Checklist	0%	Upcoming
05/09/2026	RPL10	GSIDFN13	L3 – ISP	75%	0%	Upcoming
05/09/2026	RPL10	GSIDFN23	L3 – ISP	75%	0%	Upcoming
05/11/2026	RPL10	10CMD2	L3 – OSP	100%	0%	Upcoming
05/11/2026	RPL10	GSIDFN33	L2 – Infrastructure	50%	0%	Upcoming
05/11/2026	RPL10	GSIDFN43	L2 – Infrastructure	50%	0%	Upcoming
05/11/2026	EXTERNAL	GSIDFNX13	L3 – ISP	100%	0%	Upcoming
05/11/2026	RPL10	10CMD2	L3 – OSP	Final Checklist	0%	Upcoming
05/11/2026	EXTERNAL	GSIDFNX13	L3 – ISP	Final Checklist	0%	Upcoming
05/12/2026	RPL10	GSIDFN13	L3 – ISP	100%	0%	Upcoming
05/12/2026	RPL10	GSIDFN23	L3 – ISP	100%	0%	Upcoming
05/12/2026	RPL10	GSIDFN31	L3 – ISP	50%	0%	Upcoming
05/12/2026	RPL10	GSIDFN41	L3 – ISP	50%	0%	Upcoming
05/12/2026	EXTERNAL	GSIDFNX11	L4 – Network	50%	0%	Upcoming
05/12/2026	EXTERNAL	GSIDFNX11	L3 – ISP	50%	0%	Upcoming
05/12/2026	EXTERNAL	GSIDFNX12	L4 – Network	50%	0%	Upcoming
05/12/2026	RPL10	GSIDFN13	L3 – ISP	Final Checklist	0%	Upcoming
05/12/2026	RPL10	GSIDFN23	L3 – ISP	Final Checklist	0%	Upcoming
05/13/2026	RPL10	10CMD1	L4 – Network	50%	0%	Upcoming
05/13/2026	RPL10	GSIDFN33	L2 – Infrastructure	100%	0%	Upcoming
05/13/2026	RPL10	GSIDFN43	L2 – Infrastructure	100%	0%	Upcoming
05/13/2026	RPL10	GSIDFNE1	L3 – ISP	75%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
05/13/2026	EXTERNAL	GSIDFNX01	L3 – OSP	50%	0%	Upcoming
05/13/2026	EXTERNAL	GSIDFNX02	L3 – OSP	50%	0%	Upcoming
05/13/2026	EXTERNAL	GSIDFNX11	L4 – Network	100%	0%	Upcoming
05/13/2026	EXTERNAL	GSIDFNX11	L3 – ISP	100%	0%	Upcoming
05/13/2026	EXTERNAL	GSIDFNX12	L4 – Network	100%	0%	Upcoming
05/13/2026	RPL10	GSIDFN33	L2 – Infrastructure	Final Checklist	0%	Upcoming
05/13/2026	RPL10	GSIDFN43	L2 – Infrastructure	Final Checklist	0%	Upcoming
05/13/2026	EXTERNAL	GSIDFNX11	L3 – ISP	Final Checklist	0%	Upcoming
05/13/2026	EXTERNAL	GSIDFNX11	L4 – Network	Final Checklist	0%	Upcoming
05/13/2026	EXTERNAL	GSIDFNX12	L4 – Network	Final Checklist	0%	Upcoming
05/14/2026	EXTERNAL	GSIDFNX12	L3 – ISP	25%	0%	Upcoming
05/15/2026	RPL10	10CMD1	L4 – Network	100%	0%	Upcoming
05/15/2026	RPL10	10CMD2	L4 – Network	50%	0%	Upcoming
05/15/2026	EXTERNAL	GSIDFNX01	L3 – OSP	100%	0%	Upcoming
05/15/2026	EXTERNAL	GSIDFNX02	L3 – OSP	100%	0%	Upcoming
05/15/2026	RPL10	10CMD1	L4 – Network	Final Checklist	0%	Upcoming
05/15/2026	EXTERNAL	GSIDFNX01	L3 – OSP	Final Checklist	0%	Upcoming
05/15/2026	EXTERNAL	GSIDFNX02	L3 – OSP	Final Checklist	0%	Upcoming
05/16/2026	RPL10	GSIDFN31	L3 – ISP	75%	0%	Upcoming
05/16/2026	RPL10	GSIDFN41	L3 – ISP	75%	0%	Upcoming
05/18/2026	RPL10	10CMD2	L4 – Network	100%	0%	Upcoming
05/18/2026	RPL10	GSIDFN33	L3 – OSP	25%	0%	Upcoming
05/18/2026	RPL10	GSIDFN43	L3 – OSP	25%	0%	Upcoming
05/18/2026	RPL10	GSIDFNE1	L3 – ISP	100%	0%	Upcoming
05/18/2026	EXTERNAL	GSIDFNX12	L3 – ISP	50%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
05/18/2026	RPL10	10CMD2	L4 – Network	Final Checklist	0%	Upcoming
05/18/2026	RPL10	GSIDFNE1	L3 – ISP	Final Checklist	0%	Upcoming
05/19/2026	RPL10	GSIDFN31	L3 – ISP	100%	0%	Upcoming
05/19/2026	RPL10	GSIDFN41	L3 – ISP	100%	0%	Upcoming
05/19/2026	EXTERNAL	GSIDFNX01	L3 – ISP	50%	0%	Upcoming
05/19/2026	EXTERNAL	GSIDFNX01	L4 – Network	50%	0%	Upcoming
05/19/2026	EXTERNAL	GSIDFNX02	L3 – ISP	50%	0%	Upcoming
05/19/2026	EXTERNAL	GSIDFNX02	L4 – Network	50%	0%	Upcoming
05/19/2026	RPL10	GSIDFN31	L3 – ISP	Final Checklist	0%	Upcoming
05/19/2026	RPL10	GSIDFN41	L3 – ISP	Final Checklist	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX01	L3 – ISP	100%	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX01	L4 – Network	100%	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX02	L3 – ISP	100%	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX02	L4 – Network	100%	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX12	L3 – ISP	75%	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX01	L3 – ISP	Final Checklist	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX01	L4 – Network	Final Checklist	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX02	L3 – ISP	Final Checklist	0%	Upcoming
05/20/2026	EXTERNAL	GSIDFNX02	L4 – Network	Final Checklist	0%	Upcoming
05/21/2026	RPL10	GSIDFN33	L3 – OSP	50%	0%	Upcoming
05/21/2026	RPL10	GSIDFN43	L3 – OSP	50%	0%	Upcoming
05/22/2026	EXTERNAL	GSIDFNX12	L3 – ISP	100%	0%	Upcoming
05/22/2026	EXTERNAL	GSIDFNX12	L3 – ISP	Final Checklist	0%	Upcoming
05/25/2026	RPL10	GSIDFN33	L3 – OSP	75%	0%	Upcoming
05/25/2026	RPL10	GSIDFN43	L3 – OSP	75%	0%	Upcoming

Target Date	Building	Area	Inspection Type	Milestone	Progress	Status
05/25/2026	EXTERNAL	GSIDFNX06	L2 – Infrastructure	50%	0%	Upcoming
05/25/2026	EXTERNAL	GSIDFNX07	L2 – Infrastructure	50%	0%	Upcoming
05/27/2026	EXTERNAL	GSIDFNX06	L2 – Infrastructure	100%	0%	Upcoming
05/27/2026	EXTERNAL	GSIDFNX07	L2 – Infrastructure	100%	0%	Upcoming
05/27/2026	EXTERNAL	GSIDFNX06	L2 – Infrastructure	Final Checklist	0%	Upcoming
05/27/2026	EXTERNAL	GSIDFNX07	L2 – Infrastructure	Final Checklist	0%	Upcoming
05/28/2026	RPL10	GSIDFN33	L3 – OSP	100%	0%	Upcoming
05/28/2026	RPL10	GSIDFN43	L3 – OSP	100%	0%	Upcoming
05/28/2026	RPL10	GSIDFN33	L3 – OSP	Final Checklist	0%	Upcoming
05/28/2026	RPL10	GSIDFN43	L3 – OSP	Final Checklist	0%	Upcoming

## First-of-Kind (FOK) Items

Needed By	Description	ACC Form #	Status
04/01/2026	L2 - Infra GSEF1 OSE RPL10.GS.EF1.C1.00 Wall Mounting	6003	PAST DUE
04/06/2026	L2 - Infra GSMDF Special Condition: OSE Can (Mixed Mounting Surface)	6068	PAST DUE
04/06/2026	L2 - Infra GSEF1 Vertical Ladder Rack Installation	6107	PAST DUE

## Material Deliveries

Delivery Date	Description	PO #	Building	Vendor	Status
12/14/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
12/14/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
12/23/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
12/23/2025	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE







Delivery Date	Description	PO #	Building	Vendor	Status
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Pigtail - OFNP - 48f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/07/2026	Fiber - Super Trunk - OFNR - 96f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - MBOX	70001491816	RPL10	SUMITOMO ELECTRIC LIGHTWAVE	ORPST DUE
03/21/2026	Hardware - MBOX	70001491816	RPL10	SUMITOMO ELECTRIC LIGHTWAVE	ORPST DUE
03/21/2026	Hardware - MBOX	70001536816	RPL10	SUMITOMO ELECTRIC LIGHTWAVE	ORPST DUE
03/21/2026	Hardware - MBOX	70001536816	RPL10	SUMITOMO ELECTRIC LIGHTWAVE	ORPST DUE
03/21/2026	Hardware - FAP	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - FAP	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - FAP	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - OSE	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - OSE	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	Hardware - OSE	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
03/21/2026	PDU Basic	70001457474	RPL10	ANIXTER INC	PAST DUE

Delivery Date	Description	PO #	Building	Vendor	Status
03/31/2026	Fiber - Blunt - OSP - 864f	70001655913	RPL6 STL	OPTICAL CONNECTIVITY NA	LAST DUE
04/01/2026	Hardware - MBOX	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Hardware - FAP	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Hardware - OSE	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Hardware - OSE	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Trunk - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 96f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Pigtail - OFNP - 192f	70001638516	RPL6 CORNING	OPTICAL COMMUNICATIONS	LAST DUE
04/01/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZE OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		LAST DUE
04/01/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZE OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		LAST DUE
04/01/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZE OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		LAST DUE
04/01/2026	Fiber - Blunt - OSP - 864f	70001678969	YANGTZE OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		LAST DUE

Delivery Date	Description	PO #	Building	Vendor	Status
04/01/2026	Fiber - Blunt - OSP - 48f	70001678969	YANGTZE RIVER	CORNING OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	Fiber - Super Trunk - OFNP - 192f	70001638516	RPL6	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/01/2026	PDU Basic	70001638515	RPL6	ANIXTER INC	PAST DUE
04/07/2026	Fiber - Fanout - OFNP - 8f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/07/2026	Fiber - Patch Cord - OFNR - 2f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
04/07/2026	Copper - Patch Cord - CM	70001457472	RPL10	COMMSCOPE TECHNOLOGIES LLC	PAST DUE
04/07/2026	Copper - Patch Cord - CM	70001457472	RPL10	COMMSCOPE TECHNOLOGIES LLC	PAST DUE
04/07/2026	Copper - Patch Cord - CM	70001457472	RPL10	COMMSCOPE TECHNOLOGIES LLC	PAST DUE
04/07/2026	Copper - Patch Cord - CM	70001457472	RPL10	COMMSCOPE TECHNOLOGIES LLC	PAST DUE
04/07/2026	Fiber - Patch Cord - OFNR - 2f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	PAST DUE
05/02/2026	Hardware - MBOX	70001665079	RPL10	SUMITOMO ELECTRIC LIGHTWAVE CO LTD	Upcoming
05/02/2026	Hardware - FAP	70001631929	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Hardware - FAP	70001665079	RPL10	SUMITOMO ELECTRIC LIGHTWAVE CO LTD	Upcoming
05/02/2026	Hardware - FAP	70001665079	RPL10	SUMITOMO ELECTRIC LIGHTWAVE CO LTD	Upcoming
05/02/2026	Hardware - OPE	70001665080	RPL10	INGRASYS TECHNOLOGY USA INC	Upcoming
05/02/2026	Hardware - OPE	70001665081	RPL10	SUMITOMO ELECTRIC LIGHTWAVE CO LTD	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631929	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming





Delivery Date	Description	PO #	Building	Vendor	Status
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631931	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631933	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Trunk - OFNR - 96f	70001631933	RPL10 CORNING	OPTICAL COMMUNICATIONS	Upcoming











































Delivery Date	Description	PO #	Building	Vendor	Status
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	Fiber - Patch Cord - OFNR - 1f	70001631926	RPL10	CORNING OPTICAL COMMUNICATIONS	Upcoming
05/02/2026	MCR	70001665073	RPL10	INGRASYS TECHNOLOGY USA INC	Upcoming
05/02/2026	MCR Accessories	70001665074	RPL10	ANIXTER INC	Upcoming
05/02/2026	MCR Accessories	70001665074	RPL10	ANIXTER INC	Upcoming
05/02/2026	MCR Accessories	70001665074	RPL10	ANIXTER INC	Upcoming
05/02/2026	MCR Accessories	70001665074	RPL10	ANIXTER INC	Upcoming
05/02/2026	MCR Accessories	70001665074	RPL10	ANIXTER INC	Upcoming
05/18/2026	Hardware - MBOX	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	Upcoming
05/18/2026	Hardware - FAP	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	Upcoming
05/18/2026	Hardware - FAP	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	Upcoming
05/18/2026	Hardware - FAP	70001631927	RPL6	CORNING OPTICAL COMMUNICATIONS	Upcoming































Delivery Date	Description	PO #	Building	Vendor	Status
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 288f	70001631927	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Extender Trunk - OFNR - 384f	70001631920	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming

Delivery Date	Description	PO #	Building	Vendor	Status
05/18/2026	Fiber - Extender Trunk - OFNR - 384f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	COB Coming
05/18/2026	Fiber - Extender Trunk - OFNR - 384f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	COB Coming
05/18/2026	Fiber - Extender Trunk - OFNR - 384f	70001631927	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Extender Trunk - OFNR - 384f	70001631927	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Extender Trunk - OFNR - 384f	70001631927	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Fanout - OFNR - 4f	70001631918	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	COB Coming
05/18/2026	Fiber - Fanout - OFNR - 4f	70001631918	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	COB Coming
05/18/2026	Fiber - Fanout - OFNR - 4f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Fanout - OFNR - 4f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631923	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631925	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631925	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631925	RPL6	CORNING OPTICAL COMMUNICATIONS	Up Coming



















Delivery Date	Description	PO #	Building	Vendor	Status
05/18/2026	Fiber - Patch Cord - OFNR - 1f	70001631925	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Patch Cord - OFNR - 1f	70001631925	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Patch Cord - OFNR - 1f	70001631925	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Patch Cord - OFNR - 1f	70001631925	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631925	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/18/2026	Fiber - Pigtail - OFNR - 384f	70001631925	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/26/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001625419	RPL6 CORNING	OPTICAL COMMUNICATIONS	Upcoming
05/27/2026	Hardware - FAP	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Hardware - FAP	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Hardware - FAP	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Hardware - FAP	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Hardware - OSE	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Hardware - OSE	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Hardware - OSE	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Hardware - OSE	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming
05/27/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	Upcoming





Delivery Date	Description	PO #	Building	Vendor	Status
05/27/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Trunk - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665070	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665070	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665070	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665070	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665070	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming
05/27/2026	Fiber - Pigtail - Indoor/Outdoor - 3456f	70001665071	RPL6 SUMITOMO	ELECTRIC LIGHTWAVE	COBecoming

**Upcoming Vendor Confirmed Dates (VCD)**











VCD	Description	PO #	Building	Vendor	Need By
05/14/2026	Fiber - Pigtail - OFNP - 384f	70001631925	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/14/2026	Fiber - Pigtail - OFNP - 384f	70001631925	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/14/2026	Fiber - Pigtail - OFNP - 384f	70001631925	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/15/2026	Fiber - Trunk - OFNR - 384f	70001631929	RPL10CORNING OPTICAL COMMUNICATIONS		05/02/2026
05/15/2026	Fiber - Trunk - OFNR - 384f	70001631929	RPL10CORNING OPTICAL COMMUNICATIONS		05/02/2026
05/15/2026	Fiber - Patch Cord - OFNR - 2f	70001631918	RPL6 SUMITOMO ELECTRIC LIGHTWAVE COR		05/18/2026
05/15/2026	Fiber - Patch Cord - OFNR - 2f	70001631918	RPL6 SUMITOMO ELECTRIC LIGHTWAVE COR		05/18/2026
05/15/2026	Fiber - Patch Cord - OFNR - 2f	70001631918	RPL6 SUMITOMO ELECTRIC LIGHTWAVE COR		05/18/2026
05/15/2026	Fiber - Patch Cord - OFNR - 2f	70001631918	RPL6 SUMITOMO ELECTRIC LIGHTWAVE COR		05/18/2026
05/15/2026	Fiber - Patch Cord - OFNR - 2f	70001631926	RPL10CORNING OPTICAL COMMUNICATIONS		05/02/2026
05/15/2026	Fiber - Patch Cord - OFNR - 2f	70001631926	RPL10CORNING OPTICAL COMMUNICATIONS		05/02/2026
05/15/2026	Fiber - Patch Cord - OFNR - 2f	70001631926	RPL10CORNING OPTICAL COMMUNICATIONS		05/02/2026
05/15/2026	Fiber - Patch Cord - OFNR - 24f	70001631926	RPL10CORNING OPTICAL COMMUNICATIONS		05/02/2026
05/15/2026	Fiber - Patch Cord - OFNR - 24f	70001631926	RPL10CORNING OPTICAL COMMUNICATIONS		05/02/2026
05/15/2026	Fiber - Patch Cord - OFNR - 24f	70001631926	RPL10CORNING OPTICAL COMMUNICATIONS		05/02/2026
05/18/2026	Hardware - FAP	70001631927	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Trunk - OFNR - 96f	70001631927	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Trunk - OFNR - 96f	70001645572	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Extender Trunk - OFNR - 96f	70001631927	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Fanout - OFNR - 4f	70001631923	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Fanout - OFNR - 4f	70001631923	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Patch Cord - OFNR - 2f	70001631925	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Patch Cord - OFNR - 2f	70001631925	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Patch Cord - OFNR - 2f	70001631925	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026
05/18/2026	Fiber - Patch Cord - OFNR - 2f	70001631925	RPL6 CORNING OPTICAL COMMUNICATIONS		05/18/2026













VCD	Description	PO #	Building	Vendor	Need By
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Extender Trunk - OFNR - 96f	70001631920	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Patch Cord - OFNR - 2f	70001631918	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Patch Cord - OFNR - 2f	70001631918	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/22/2026	Fiber - Patch Cord - OFNR - 2f	70001631918	RPL6	SUMITOMO ELECTRIC LIGHTWAVE	<del>05/18/2026</del>
05/27/2026	Fiber - Trunk - OFNR - 192f	70001631931	RPL10	CORNING OPTICAL COMMUNICATIONS	<del>05/02/2026</del>
05/27/2026	Fiber - Trunk - OFNR - 192f	70001631931	RPL10	CORNING OPTICAL COMMUNICATIONS	<del>05/02/2026</del>
05/27/2026	Fiber - Trunk - OFNR - 192f	70001631931	RPL10	CORNING OPTICAL COMMUNICATIONS	<del>05/02/2026</del>
05/27/2026	Fiber - Pigtail - OFNP - 192f	70001457473	RPL10	CORNING OPTICAL COMMUNICATIONS	<del>03/07/2026</del>





























VCD	Description	PO #	Building	Vendor	Need By
05/28/2026	Fiber - Extender Trunk - OFNR - 384f	70001631928	RPL10	CORNING OPTICAL COMMUNICATIONS	05/02/2026
05/28/2026	Fiber - Extender Trunk - OFNR - 384f	70001631928	RPL10	CORNING OPTICAL COMMUNICATIONS	05/02/2026
05/28/2026	Fiber - Extender Trunk - OFNR - 384f	70001631928	RPL10	CORNING OPTICAL COMMUNICATIONS	05/02/2026
05/28/2026	Fiber - Extender Trunk - OFNR - 384f	70001631928	RPL10	CORNING OPTICAL COMMUNICATIONS	05/02/2026
05/28/2026	Fiber - Extender Trunk - OFNR - 384f	70001631928	RPL10	CORNING OPTICAL COMMUNICATIONS	05/02/2026
05/28/2026	Fiber - Pigtail - OFNR - 432f	70001631928	RPL10	CORNING OPTICAL COMMUNICATIONS	05/02/2026
05/28/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZE RIVER OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		04/17/2026
05/28/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZE RIVER OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		04/17/2026
05/28/2026	Fiber - Blunt - OSP - 192f	70001678969	YANGTZE RIVER OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		04/17/2026
05/28/2026	Fiber - Blunt - OSP - 864f	70001678969	YANGTZE RIVER OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		04/17/2026
05/28/2026	Fiber - Blunt - OSP - 48f	70001678969	YANGTZE RIVER OPTICAL FIBRE AND CABLE JOINT STOCK LIMITED COMPANY		04/17/2026