

# Daily Log

search: "WAREHOUSE" · 13 entries · generated 2026-06-17 05:24

---

## ***Tuesday, May 26, 2026***

**Caleb Bourghs** · NCB · logged 2026-05-27 12:20

Created L0s for warehouse inventory, updated tracker. Started FOK for GSCMDF, gathering all specs pertaining to the room.

## ***Friday, May 22, 2026***

**Caleb Bourghs** · WAREHOUSE · logged 2026-05-27 14:51

Created L1s, verified all deliverables on Warehouse floor. Coordinated with Logistics team to move material.

## ***Thursday, May 21, 2026***

**Caleb Bourghs** · WAREHOUSE · logged 2026-05-27 14:50

Created L1s and updated Qa/Qc tracker throughout the day per.

## ***Wednesday, May 20, 2026***

**Caleb Bourghs** · WAREHOUSE · logged 2026-05-21 19:33

Created L1s and updated Qa/Qc tracker throughout the day. 5 truck deliveries

## ***Tuesday, May 19, 2026***

**Caleb Bourghs** · WAREHOUSE · logged 2026-05-20 18:57

Created L1s and updated Qa tracker all day per delivery. 6 truck deliveries for the day

## ***Monday, May 11, 2026***

**Caleb Bourghs** · NCB RPL10 · logged 2026-05-12 15:45

Daily QA Team meeting to discuss FOK, L1, Warehouse storing, and IES team alignments for scheduling. Met with PM, Joe, and QA Team to discuss FOK requirements. Verified steps for FOK completion across Teams. Created L1s, started GSEF1 FOK with Timeon, and walked RPL10. Took photos for FOK and verified progress according to specs. Met with DPR QA team in the field to verify progress. Notated changes and upcoming phases. Had evening meeting with QA Team going over Warehouse Audit and future expectations.

## ***Friday, May 08, 2026***

**Timeon P.** · Warehouse · logged 2026-05-10 18:23

Created L1 for the following materials received at the warehouse:

CB-FE-ET-384MCFMCM-347 - 2  
CB-FE-ET-384MCFMCM-265 - 2  
CB-FE-ET-384MCFMCM-241 - 4  
CB-FE-HT-096MCM-122 - 2  
CB-FE-HT-096MCM-066 - 2  
CB-FE-ET-384MCFMCM-273 - 2  
CB-FE-ET-384MCFMCM-277 - 2  
CB-FE-HT-192MCM-094 - 4  
CB-FE-HT-192MCM-113 - 4  
CB-FE-HT-288MCM-150 - 4  
CB-FE-HT-288MCM-141 - 4  
CB-FE-HT-288MCM-203 - 8  
CB-FE-HT-192MCM-045 - 2  
CB-FE-HT-288MCM-210 - 4  
CB-FE-ET-384MCFMCM-129 - 4  
CB-FE-ET-384MCFMCM-163 - 4  
CB-FE-HT-096MCM-369 - 2  
CB-FE-HT-192MCM-091 - 4  
CB-FE-ET-384MCFMCM-145 - 2  
CB-FE-ET-384MCFMCM-133 - 2  
CB-FE-ET-384MCFMCM-151 - 2  
CB-FE-ET-384MCFMCM-179 - 6  
CB-FE-ET-384MCFMCM-298 - 1  
CB-FE-ET-384MCFMCM-200 - 4  
CB-FE-HT-096MCM-400 - 2  
CB-FE-ET-384MCFMCM-257 - 2  
CB-FE-ET-384MCFMCM-305 - 2  
CB-FE-HT-192MCM-064 - 4  
CB-FE-ET-384MCFMCM-119 - 4  
CB-FE-ET-384MCFMCM-285 - 2  
CB-FE-HT-096MCM-408 - 2  
CB-FE-HT-096MCM-315 - 1  
CB-FE-HT-192MCM-067 - 4  
CB-FE-ET-384MCFMCM-194 - 2  
CB-FE-HT-096MCM-188 - 1  
CB-FE-ET-384MCFMCM-153 - 2  
CB-FE-ET-384MCFMCM-190 - 4  
CB-FE-ET-384MCFMCM-154 - 6  
CB-FE-ET-384MCFMCM-169 - 4  
CB-FE-ET-384MCFMCM-175 - 4  
CB-FE-ET-384MCFMCM-137 - 2  
CB-FE-ET-384MCFMCM-190 - 3  
CB-FE-HT-096MCM-065 - 1  
CB-FE-ET-384MCFMCM-225 - 4  
CB-FE-ET-384MCFMCM-262 - 2  
CB-FE-ET-384MCFMCM-327 - 2  
CB-FE-HT-384MCM-141 - 32  
CB-FE-ET-384MCFMCM-252 - 2  
CB-FE-ET-384MCFMCM-097 - 2  
CB-FE-ET-384MCFMCM-156 - 2  
CB-FE-ET-384MCFMCM-212 - 2

CB-FE-ET-384MCFMCM-216 - 8  
CB-FE-ET-384MCFMCM-220 - 2  
CB-FE-ET-384MCFMCM-159 - 2  
CB-FE-HT-096MCM-079 - 1  
CB-FE-HT-096MCM-084 - 1  
CB-FE-HT-096MCM-382 - 1  
CB-FE-HT-096MCM-387 - 1  
CB-FE-HT-096MCM-394 - 1  
CB-FE-HT-096MCM-395 - 1  
CB-FE-HT-096MCM-401 - 1  
CB-FE-HT-096MCM-402 - 1  
CB-FE-HT-096MCM-407 - 1  
CB-FE-HT-096MCM-413 - 1  
CB-FE-HT-096MCM-424 - 1  
CB-FE-HT-192MCM-007 - 96  
CB-FE-HT-192MCM-008 - 96  
CB-FE-HT-192MCM-032 - 4  
CB-FE-HT-192MCM-050 - 2  
CB-FE-HT-192MCM-101 - 6  
CB-FE-HT-192MCM-107 - 4  
CB-FE-HT-192MCM-119 - 2  
CB-FE-HT-192MCM-139 - 2  
CB-FE-HT-192MCM-154 - 4  
CB-FE-HT-192MCM-160 - 4  
CB-FE-HT-288MCM-092 - 4  
CB-FE-HT-288MCM-095 - 4  
CB-FE-HT-288MCM-102 - 8  
CB-FE-HT-288MCM-108 - 4  
CB-FE-HT-288MCM-111 - 4  
CB-FE-HT-288MCM-117 - 4  
CB-FE-HT-288MCM-122 - 4  
CB-FE-HT-288MCM-123 - 4  
CB-FE-HT-288MCM-140 - 8  
CB-FE-HT-288MCM-222 - 4  
CB-FE-HT-384MCM-018 - 48  
CB-FE-HT-384MCM-019 - 24  
CB-FE-HT-384MCM-023 - 24  
CB-FE-HT-384MCM-033 - 24  
CB-FE-HT-384MCM-040 - 4

***Wednesday, May 06, 2026***

**Timeon P.** · Warehouse · logged 2026-05-07 12:14

Created L1 for the following materials received at the warehouse:

CB-FE-ET-192MCFMCM-010 - 8  
CB-FE-ET-192MCFMCM-022 - 6  
CB-FE-ET-192MCFMCM-024 - 2  
CB-FE-ET-192MCFMCM-023 - 12  
CB-FE-ET-192MCFMCM-024 - 10  
CB-FE-ET-192MCFMCM-025 - 24  
CB-FE-ET-192MCFMCM-026 - 18  
CB-FE-ET-192MCFMCM-027 - 12  
CB-FE-ET-192MCFMCM-028 - 12  
CB-FE-ET-192MCFMCM-038 - 4  
CB-FE-ET-384MCFMCM-057 - 2  
CB-FE-HT-288MCM-162 - 8  
CB-FE-HT-288MCM-170 - 4  
CB-FE-HT-096MCM-375 - 1  
CB-FE-HT-384MCM-035 - 8  
CB-FE-HT-192MCM-055 - 4  
CB-FE-HT-288MCM-183 - 4  
CB-FE-HT-288MCM-182 - 4  
CB-FE-HT-288MCM-145 - 12  
CB-FE-HT-288MCM-178 - 8  
CB-FE-HT-384MCM-024 - 48  
CB-FE-ET-384MCFMCM-105 - 4  
CB-FE-ET-384MCFMCM-147 - 2  
CB-FE-ET-384MCFMCM-131 - 2  
CB-FE-HT-024MCM-013 - 32  
CB-FE-ET-384MCFMCM-310 - 2  
CB-FE-ET-384MCFMCM-049 - 2  
CB-FE-HT-384MCM-139 - 2  
CB-FE-HT-288MCM-234 - 4  
CB-FE-HT-192MCM-138 - 2

**Caleb Bourghs** · NCB · logged 2026-05-07 11:03

Created L1 checklist for 45 different shipments to the warehouse. Met with Meta, DPR, and other GCs for 11am to discuss upcoming weekly Wednesday walks with needed personnel to better align our scheduling and progress. Qa Team meeting discussing IES QA/QC Workflow Process.

## ***Tuesday, May 05, 2026***

**Caleb Bourghs** · RPL · logged 2026-05-06 12:07

Verified new material at Warehouse. Completed L1s and verified through OOR. Verified material at Mortenson Tent, arranged our crew to pick it up to bring to Tent 1.

## ***Friday, May 01, 2026***

**Richard Coleman** · Warehouse · logged 2026-05-05 15:07

Inventoried CFCI equipment. (97) 18" ladder rack with 9" rung span. Also, verified (74) cabinets at warehouse with (6) still in tent at site.

**Caleb Bourghs** · WAREHOUSE, NCB · logged 2026-05-01 20:20

Went through all material at Warehouse. Verify all material through OOR, receivables, and ACC website. Verified all 554 tWo post racks were fully up to specs and in good condition. Created all templates for our L1 connectivity material.

**Perry brocato** · logged 2026-05-01 14:51

We were at the warehouse and we counted and inspected 554 2 post, 12 4 post and 11 VCM.