

L1 Inspections — OFCI Verification

Generated June 17, 2026 at 04:09 AM

Name	Form #	Completion Date	Status
L1_OFCI Miscellaneous 6/12/26	10419	06/16/2026	Complete
L1 FIBER EXTENDER TRUNK 288F MISC	10275	06/11/2026	Complete
L1 FB-FC-OSEUHKIT-FAB (18)	9824	06/03/2026	Complete
L1 - RPL10 Pigtails 6/2/26	9825	06/02/2026	Complete
L1 Corning Pigtails Miscellaneous	9869	06/01/2026	Complete
L1 FIBER REELS JUMPERS MISCELLANEOUS 5/28/26	9752	06/01/2026	Complete
L1 RPL10 Pigtails 5/22	9680	05/22/2026	Complete
L1 FIBER REELS MISCELLANEOUS 5/28/26	9674	05/29/2026	Complete
L1 FIBER REELS JUMPERS MISCELLANEOUS 5/27/26	9621	05/28/2026	Complete
L1 CB-FE-ET-384MCFMCM-113	6994	05/29/2026	Complete
L1-CB-FE-HT-024MCM-023	7133	05/01/2026	Complete
L1-CB-FB-SM2LCU039	7132	05/01/2026	Complete
L1-CB-FE-ET-384MCFMCM-228	7128	05/27/2026	Complete
L1-CB-FE-ET-384MCFMCM-167	7131	05/27/2026	Complete
L1 FIBER REELS JUMPERS MISCELLANEOUS 5/20/26	9588	05/27/2026	Complete
L1 fiber trunk re miscellaneous 5/26/26	9547	05/27/2026	Complete
L1 RPL 10/6 Miscellaneous 5/5/26	9460	05/05/2026	Complete
L1 FIBER REELS MISCELLANEOUS 5/22/26	9459	05/22/2026	Complete
L1 FIBER REELS JUMPERS MISCELLANEOUS 5/21/26	9461	05/22/2026	Complete
L1 FIBER REELS MISCELLANEOUS 5/20/26	9382	05/21/2026	Complete
L1 CB-FE-ET-384MCFMCM-364	7129	05/01/2026	Complete
L1 MISCELLANEOUS 5/19/26	9131	05/20/2026	Complete
L1 MISCELLANEOUS 5/19/26	9109	05/20/2026	Complete
L1 FIBER REELS MISCELLANEOUS 5/14/26	8721	05/19/2026	Complete
L1 FIBER TRUNK MISCELLANEOUS 5/15/26	8659	05/19/2026	Complete
L1 MISCELLANEOUS 5/18/26	8656	05/18/2026	Complete
L1 - Miscellaneous Fiber Trunks RPL10 & 6	8645	05/18/2026	Complete
L1 CB-PT-96SMPLRS025	8316	05/14/2026	Complete

Name	Form #	Completion Date	Status
L1_OFCI General RPL10 Fiber Trunks & Reels 5/11/26	7713	05/13/2026	Complete
L1 RPL10 1A72KQF00-600-GS	7845	05/12/2026	Complete
L1 General RPL10 Fiber Trunks	7599	05/08/2026	Complete
L1 MCR accessories	7573	05/08/2026	Complete
L1 RPL10 GENERAL FIBER TRUNKS 5/8/26T	7549	05/08/2026	Complete
L1 RPL10 GENERAL FIBER TRUNKS 5/5/26T	7353	05/05/2026	Complete
L1 CB-PT-96SMPLRS020	7323	05/05/2026	Complete
L1 CB-FE-ET-384MCFMCM-252	7288	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-038	7292	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-028	7290	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-027	7285	05/05/2026	Complete
L1 CB-FE-HT-192MCM-050	7275	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-026	7281	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-025	7277	05/05/2026	Complete
L1 CB-FE-ET-192MCM-050	7266	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-023	7261	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-024	7260	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-022	7258	05/05/2026	Complete
L1 CB-FE-ET-192MCFMCM-010	7251	05/05/2026	Complete
L1 CB-FB-SM2LCU039	7249	05/01/2026	Complete
L1 CB-FE-ET-384MCFMCM-182	7250	05/05/2026	Complete
L1 CB-FE-ET-384MCFMCM-113	7246	05/05/2026	Complete
L1 CB-FE-ET-384MCFMCM-099	7245	05/05/2026	Complete
L1 RPL10 CB-FE-ET-384MCFMCM-107	7243	05/05/2026	Complete
L1 - 23-107481 OPE Cabinets	7181	05/01/2026	Complete
L1 RPL10 CB-FE-HT-096MCM-084	6998	04/29/2026	Complete
L1_OFCI RPL10 VERIFICATION CB-FE-HT-288MCM-092	6992	04/29/2026	Complete
L1 RPL10 CB-FE-HT-288MCM-172	6991	04/29/2026	Complete
L1 - RPL10 48F SM RIB P LCUNI (20M)	6618	04/17/2026	Complete
L1 - Sumitomo FC-10IN-47RUFAP-SET Delivery Inspection	6559	04/17/2026	Complete
L1 - RPL10 NS1 MP01/02 CFD1 Delivery	6314	04/13/2026	Complete

Name	Form #	Completion Date	Status
L1 - RPL10 EF1 1RU FAP LC	6175	03/06/2026	Complete
L1 - RPL10 EF1 1RU FAP LC	6172	03/07/2026	Complete
L1 - RPL10 GSEF1 OSP Trunk Cabling	5974	04/01/2026	Complete
L1 - RPL10 GSEF1 OSP Trunk Cabling	5950	03/26/2026	Complete